

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-70

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.D.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☐

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ CO2 OTHER-

1. Name of Operator
Amoco Production Company

2. Address of Operator
P. O. Box 68, Hobbs, New Mexico 88240

3. Location of Well
UNIT LETTER G 1650 FEET FROM THE North LINE AND 1650 FEET FROM
THE East LINE, SECTION 16 TOWNSHIP 20-N RANGE 34-E NMPM.

7. Unit Agreement Name
BDCDGU

8. Farm or Lease Name
BDCDGU 2034

9. Well No.
161

10. Field and Pool, or Wildcat
Und. Tubb

11. Elevation (Show whether OF, RT, GR, etc.)
4785' GL

12. County
Union

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 9-5-82 CO2-In-Action (rig #18) spudded a 12-1/4" hole at 3:30 am. Drilled to a TD of 704' and ran 9-5/8" casing set at 714'. Cemented with 400 sacks class H cement. Plugged down 8:45 am 9-6-82. Circulated 85 sacks. WOC 18 hours. Tested casing with 1000# for 30 min. Tested OK. Reduced hole to 8-3/4" and resumed drilling. Drilled to a TD of 2220' and ran 7" casing set at 2220'. Cemented with 750 sacks class H cement. Plugged down 12:15 pm 9-10-82. Circulated 155 sacks. WOC 18 hours. Reduced hole to 6-1/4" and resumed drilling. Drilled to a TD of 2482' and ran 5" casing liner set at 2482'. Cemented with 70 sacks class H. Plugged down 10:45 am 9-14-82. Circulated out oil base mud. Shut-in well and waited on completion unit.

(See attached Form C-103)

0+2-NMOCD,SF 1-HOU 1-SUSP 1-CLF 1-Amerada 1-Amerigas 1-Cities Serv.
1-Conoco 1-CO2 in Action 1-Excelsior 1-Sun. Tex.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Cathy L. Lerman TITLE Assist. Admin. Analyst DATE 1-10-83

APPROVED BY [Signature] TITLE DATE 1/18/83

CONDITIONS OF APPROVAL, IF ANY: