

WASH 2841'

7:00-7:15 Wash out bridge 2940' - 3020' (2818' - 3020') (80')

7:15-8:00 Circ bottom up @ 3020'

8:00-7:00^{PM} Wash & Circ down 3020 - 4880 (1860') some open hole but not enough to run a ft. w/o washing

9:00-9:30 Go in hole 4880' - 5066' (186')

9:30-8:00 Circ out @ 5066'

ILLEGIBLE

8:00-8:30 T.I.H. to 5430'

8:30-9:15 Wash out bridges 5430' - 5522' (92')

9:15-10:00 Circ @ 5522'

10:00-11:15 Wash 5522' - 5680' (158')

11:15-1:00^{AM} T.I.H. to 6203' (WASH out 1 bridge 5830' - 5860')

1:00-1:45 Circ 6203'

1:45-2:45 T.I.H. to 6480' & Wash 6480' - 6514' (34')

2:45-3:30 Circ @ 6514'

3:30-5:45 Wash down 6514' - 7100' (588')

5:45-7:00 Circ @ 7100'

NO MUD LOSS 1st 24 hrs

TOTAL WASHED 3598'

24^{hrs} washing

5

ILLEGIBLE

CAN

- 6:PM-6:45 Circ. @ 7:00 & Rig up Kay pump (D.F.D.P.)
- 6:45-7:15 Set 1st Cmt. Plug 7080'-6950'; Pump 20 BBls.
H₂O Ahead, 9.4 BBls. Cmt slurry (mixed @ 14.8#) 2.7 BBls.
H₂O & 42.7 BBls. mud behind (50 sx CLASS C.)
- 7:15-7:30 L.D.D.P.
- 7:30-7:45 Set 2nd Cmt. Plug, 6730'-6610', 50 sx. CLASS C
mixed @ 14.8#, Pump 20 BBls. H₂O Ahead, 9.4 BBls. Cmt.
2.7 BBls. H₂O & disp. w/ 40.4 BBls. mud
- 7:45-8:15 L.D.D.P.
- 8:15-9:00 Set 3rd Cmt. Plug, 5550'-5430', 50 sx CLASS C, mixed
@ 14.8#, Pump 20 BBls. H₂O Ahead, 9.4 BBls. Cmt
2.7 BBls. H₂O & 32.7 BBls. mud to disp.
- 9:00-9:30 L.D.D.P.
- 9:30-9:45 Set 4th Cmt. Plug 5000'-4900', 50 sx CLASS C w/2%
C.C. (Added on side) mixed @ 14.8 PPG, Pump 20 BBls.
H₂O Ahead, 9.4 BBls. Cmt., disp. w/ 2.7 BBls. H₂O & 28.8
BBls. mud
- 9:45-11:45 AM W.O.C., T.O.O.H. 2 stages, circ. w/ Rig pump
1 1/2 hrs., Lay down extra 40' out of derrick
- 1:45-3:00 T.I.H., Tag Cmt. Plug @ 4890' w/ 4000# wt.
L.D.D.P.
- 3:00-3:15 Set 5th Cmt. Plug 2640'-2540', 60 sx. CLASS C
w/2% C.C. (on side) Pump 20 BBls. H₂O Ahead, 12 BBls.
Cmt. @ 14.8 PPG, Disp. w/ 2.7 BBls. H₂O & 13 BBls. mud
- 3:15-7:15 W.O.C., T.O.O.H. 2 stages & circ. w/ Rig pump 1 hr.
- 7:15-7:30 T.I.H., tag Cmt. Plug @ 2320' & L.D.D.P.
- 7:30-7:45 Set 6th Cmt. Plug, 2140'-1970', 60 sx CLASS C
mixed @ 14.8 PPG, Pump 20 BBls. H₂O Ahead, 12 BBls. Cmt
Disp. w/ 2.7 BBls. H₂O & 9.7 BBls. mud
- 7:45-8:15 L.D.D.P.
- 8:15-8:30 Set 7th Cmt. Plug, 660'-560', 75 sx. CLASS C w/2% C.C.
(on side) Pump 10 BBls. H₂O Ahead, 17.6 BBls. Cmt. @ 14.8#
disp. w/ 1.4 BBls. H₂O & .9 BBls. mud
- 8:30-12:30 PM W.O.C., T.O.O.H. 4 stages & circ. w/ Rig pump 3/4 hr.

12130-12145 Tag one Plug 2000' & L.O.D.P.

12145-1100 Set 8th cont. Plug 30' D, 10 5x. Class C
 Pump 3 BB's. H₂O ahead, 2.4 BB's. cont @ 14.8 PRG, dig.
 w/ 1 BB H₂O, Wash up & Rig down H₂O.

1100-3:10 PM Nip's down B.O. & L. 100' & mouse hole
 stuck, mix cont. Plug mouse. & 100' 1/5 5x. each.