

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES DESIRED	
DISTRIBUTION	1
SANTA FE	✓
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form O-103
Revised 10-1-77

SUNDARY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG A WELL IN A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL OR TO DEEPEN SUCH PROPOSALS.

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER: <u>CO2</u>	7. Unit Agreement Name <u>Bravo Dome Carbon Dioxide Gas Unit</u>
2. Name of Operator <u>Amoco Production Company</u>	8. Term or Lease Name <u>Bravo Dome Carbon Dioxide Gas Unit</u>
3. Address of Operator <u>P.O. Box 606, Clayton, NM 88415</u>	9. Well No. <u>1833-261K</u>
4. Location of well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>26</u> TOWNSHIP <u>18N</u> RANGE <u>33E</u> N.M.P.M.	10. Field and Pool or Wildcat <u>Bravo Dome Carbon Dioxide Gas Unit 640-Acre Area</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>4730' GL</u>	12. County <u>Harding</u>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On October 19, 1984 CO2 in Action Rig #16 spudded a 12 1/4" hole. Drilling to a total depth of 726' and set 9 5/8" casing. Cemented with 390 sacks class H cement with additives. Plugged down at 9:00 AM on 10-20-84. Circulated 95 sacks to reserve pit. Wait on cement for 12 hours. Tagged cement at 645' & tested casing with 600 PSI and ok. On October 26, 1984 ran and set 7" casing at 2856'. Cemented with 1150 sacks class H cement with additives. Plugged down at 4:45 PM on 10-25-84. Circulated 392 sacks cement to reserve pit. Rig released 7:45 PM on 10-25-84.

+2-NMOCD,SF 1-J.R.Barnett HOU.Rm.21.156 1-F.J.Nash HOU RM.4.206 1-WF,C 1-WF,H 1-Susp
-JSM 1-Amerada Hess 1-Amerigas 1-Cities Service 1-Conoco 1-CO2 in Action 1-Sun
-Excelsior 1-Tex 1-Exxon

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

PREPARED BY John S. McElya TITLE Asst. Adm. Analyst DATE 10-29-84
APPROVED BY [Signature] TITLE [Signature] DATE 10-31-84
CONDITIONS OF APPROVAL, IF ANY: