

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	☒
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-7

5a. Indicate Type of Lease	
State ☒	Fed ☐
5. State Oil & Gas Lease No. IG-4663	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER- CO2		7. Unit Agreement Name Bravo Dome Carbon Dioxide Gas Unit
2. Name of Operator AMOCO PRODUCTION COMPANY		8. Farm or Lease Name Bravo Dome Carbon Dioxide Gas Unit
3. Address of Operator P.O. BOX 68, HOBBS, NEW MEXICO 88240		9. Well No. 1834 2616
4. Location of Well UNIT LETTER G , 1650 FEET FROM THE North LINE AND 1650 FEET FROM THE East LINE, SECTION 26 TOWNSHIP 18-N RANGE 34-E NMPM.		10. Field and Pool or Wildcat Bravo Dome Carbon Dioxide Gas Unit 640-Acre Area
15. Elevation (Show whether DF, RT, GR, etc.) 4710' GL		12. County Union

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
☐ PERFORM REMEDIAL WORK ☐ TEMPORARILY ABANDON ☐ PULL OR ALTER CASING ☐ OTHER	☐ PLUG AND ABANDON ☐ CHANGE PLANS ☐ REMEDIAL WORK ☐ COMMENCE DRILLING OPNS. ☐ CASING TEST AND CEMENT JOBS ☒ OTHER Fracture Stimulate

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISU 7-31-85 and killed well with 40BW 2% KCl. Released packer and POH. Tagged PBTDat 2758'. RIH with work string and packer. Set packer at 2159' and pressure tested casing and packer 1000psi-ok. Fractured with 233 BW 2% KCl, 42 Tons O₂, and 55,780# 8/16 sand. Opened well to tank and flowed back. Killed well and tagged PBTDat 2696'. Released packer and POH with work string. Re-ran production equipment. Tubing landed at 2231' and packer set at 2200'. MISU 8-2-85 and flow tested 89 hrs. Re-turned well to production. Operations completed 9-17-85. PAWD: 386 MCFD.

0+2-NMOCD,SF 1-J.R. Barnett HOU. Rm.21.156 1-F.J. Nash HOU. Rm.4.206 1-WF,Clayton 1-Susp 1-CMH 1-Amerada Hess 1-Amerigas 1-Cities Service 1-Conoco 1-CO2 in Action 1-Sun 1-Excelsior 1-Tex 1-Exxon 1-WF,Hobbs

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Lanning	TITLE Admin. Analyst (SG)	DATE 9-17-85
APPROVED BY [Signature]	TITLE DISTRICT SUPERVISOR	DATE 9-20-85
CONDITIONS OF APPROVAL, IF ANY:		