

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	☒
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER- CO2	7. Unit Agreement Name Bravo Dome Carbon Dioxide Gas Unit
2. Name of Operator AMOCO PRODUCTION COMPANY	8. Farm or Lease Name Bravo Dome Carbon Dioxide Gas Unit
3. Address of Operator P.O. BOX 68, HOBBS, NEW MEXICO 88240	9. Well No. 1835 3016
4. Location of Well UNIT LETTER <u>G</u> <u>1650</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>East</u> LINE, SECTION <u>30</u> TOWNSHIP <u>18-N</u> RANGE <u>35-E</u> N.M.P.M.	10. Field and Pool or Wildcat Bravo Dome Carbon Dioxide Gas Unit 640-Acre Area
15. Elevation (Show whether DF, RT, GR, etc.) 4670' GL	12. County Union

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐	COMMENCE DRILLING OPNS. ☐
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOB ☐
OTHER ☐	OTHER <u>Fracture Stimulate</u> ☒
PLUG AND ABANDON ☐	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISU 7-26-85 and killed well with 20 BW 29% KCl. Released packer and P.D.H. LIT with workstring and packer. Set packer at 2325' and pressure tested casing and packer 1000 psi-ok. Fractured with 240 BBLs 29% KCl, 69 Tons CO₂, and 74,000# 8/16 sand. Opened well to tank and flowed back 4 1/2 hrs. Killed well and tagged P.B.T. at 2743'. Released packer and P.D.H. with workstring. Re-ran production equipment. Tubing landed at 2324' and set packer at 2293'. MISU 7-31-85 and flow tested well for 94 hrs. Returned well to production. Operations completed 9-17-85. AWD: 1294/MCFD.

0+2-NMOCD,SF 1-J.R. Barnett HOU. Rm.21.156 1-F.J. Nash HOU. Rm.4.206 1-WF,Clayton 1-Susp
1-CMH 1-Amerada Hess 1-Amerigas 1-Cities Service 1-Conoco 1-CO2 in Action 1-Sun
1-Excelsior 1-Tex 1-Exxon 1-WF,Hobbs

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Ferring TITLE Admin. Analyst (SG) DATE 9-17-85

APPROVED BY Roy E. Johnson TITLE DISTRICT SUPERVISOR DATE 9-20-85

CONDITIONS OF APPROVAL, IF ANY: