

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	☒
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - I" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ CO2 OTHER	7. Unit Agreement Name BDCDGU
2. Name of Operator AMOCO PRODUCTION COMPANY	8. Farm or Lease Name BDCDGU
3. Address of Operator P. O. Box 68, Hobbs, NM 88240	9. Well No. 1834 061G
4. Location of Well UNIT LETTER <u>G</u> <u>1650</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>East</u> LINE, SECTION <u>6</u> TOWNSHIP <u>18-N</u> RANGE <u>34-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Und. Tubb
15. Elevation (Show whether DF, RT, GR, etc.) 4845' GL	12. County Union

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 12-6-83 CO2-In-Action (Rig #16) spudded a 12-1/4" hole at 5:45 pm. Drilled to 710' and set 9-5/8" casing. Cemented with 390 sacks class H cement. Plugged down at 9:30 am. on 12-7-83 and circulated 158 sacks to pit. Tested casing at 600 psi for 30 min and OK. Logged and ran 7" casing set at 2918'. Cemented with 1000 sacks class H and additives. Plugged down at 7:30 pm on 12-10-83 and circulated 358 sacks cement. Rig released 10:30 pm 12-10-83. Moved in completion unit 12-15-83. Perforated 2507'-2512', 2517'-2521', 2524'-2429', 2540'-2562', 2565'-2598' and 2600'-2612' with 2 JSPF. Acidized with 3000 gals 7-1/2% HCL and additives. Flow tested thru a separator at an average of 1500 MCFD for 165 hours. Shut in well 12-28-83.

O+2-NMOCD,SF 1-HOU R. E. Ogden, Rm. 21.150 1-F. J. Nash, HOU Rm. 4.206 1-SUSP 1-PJS
1-Amerada 1-Cities Service 1-Conoco 1-CO2 In Action 1-Excelsior 1-Sun Tex.
1-Jim Russell, Clayton 1-Amerigas 1-Exxon

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Peter J. Luma TITLE Assist. Admin. Analyst DATE 1-6-84
APPROVED BY Reg E Johnson TITLE DATE 1-11-84
CONDITIONS OF APPROVAL, IF ANY: