

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	☒
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 20811
SANTA FE, NEW MEXICO 87501

Form C-101
Revised 11-1

10. Indicate Type of Well	State ☐	Fee ☒
11. State Oil & Gas Lease No.		

SUNDY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG A WELL TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL OR TO OPEN OR PLUG A WELL FOR SUCH PURPOSES.)	
1. OIL WELL ☐ GAS WELL ☒ OTHER: C02	2. Unit Agreement Name Bravo Dome Carbon Dioxide Gas Unit
3. Name of Operator Amoco Production Company	4. Unit Agreement No. Bravo Dome Carbon Dioxide Gas Unit
5. Address of Operator P.O. Box 606, Clayton, NM 88415	6. Well No. 1834 201G
7. Location of Well UNIT LETTER G 1650 North 1650 East 20 LINE, SECTION TOWNSHIP 18-N RANGE 34-E NMPM.	8. Unit Agreement Name Bravo Dome Carbon Dioxide Gas Unit 640-Acre Area
9. Elevation (Show whether DF, RT, CR, etc.) 4752 G.L.	10. County Union

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐ TEMPORARILY ABANDON ☐ PULL OR ALTER CASING ☐ OTHER ☐	PLUG AND ABANDON ☐ CHANGE PLANS ☐ REMEDIAL WORK ☐ COMMENCE DRILLING OPNS. ☒ CASING TEST AND CEMENT JOBS ☒ OTHER ☐
17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.	

On August 21, 1984, C02 in Action (RIG 16) spudded a 12 1/4" hole at 3:30pm, drilled to 725 ft and set 9-5/8" casing, cemented with 390 sacks class H with additives and circulated 106 sacks to pit. Wait on Cement for 12 hours, tested casing to 1400 PSI and OK. On August 26 ran 7" casing and set at 2921. Cemented with 1050 sacks class H cement with additives and displaced 117 barrels KCL. Plugged down at 7:49 pm on August 26, 1984. Tested casing at 1700 PSI and circulated 155 sacks cement and nipped down blow out preventor. Rig released on August 26, 1984 at 10:30 pm.

0+2-NMOCD,SF 1-J.R.Barnett,HOU RM.21.156, 1-F.J.Nash,HOU RM 4.206, 1-WF,C 1-WF,H 1-Susp
1-JSM 1-Amerada Hess 1-Amerigas 1-Cities Service 1-Conoco 1-C02 in Action 1-Sun
1-Excelsior 1-Tex 1-Exxon

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

DATE	8-28-84
TITLE	Assistant Adm. Analyst
DATE	9-4-84
TITLE	SUPERVISOR
CONDITIONS OF APPROVAL, IF ANY	