

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State ☐	Fee ☐
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER- <u>C02</u>	7. Unit Agreement No. <u>Bravo Dome Carbon Dioxide Gas Unit</u>
2. Name of Operator <u>AMOCO PRODUCTION COMPANY</u>	8. Unit Agreement No. <u>Bravo Dome Carbon Dioxide Gas Unit</u>
3. Address of Operator <u>P. O. Box 68, Hobbs, NM 88240</u>	9. Well No. <u>2431-271K</u>
4. Location of well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>27</u> TOWNSHIP <u>24-N</u> RANGE <u>31-E</u> N.M.P.M.	10. Field and Pool or Well <u>Bravo Dome Carbon Dioxide Gas Unit 240-Acre Area</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>5628'</u>	12. County <u>Union</u>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☒	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Propose to reperforate the Tubb formation then fracture stimulate to increase production.

MIRU-SU. Kill well w/2% KCL fresh water. POH w/production equip. Perforate the following Tubb intervals w/a 4" casing gun, 2 JSPF at 180° phasing: 2478-2482, 2500-2508, 2522-2536. RIH w/treating packer and 3-1/2" J-55 workstring. Above packer place a Baker 2.875" sidemount w/a Lynes Sentry MK9-E downhole pressure-temperature gauge. Set packer at 2150'. Prepare to frac well with 40# HEC Gel, liquid CO2 and 8/16 Brady sand. Mix gel in 2% KCL fresh water.

O+2-NMOCD,SF 1-R.A. Sheppard HOU. Rm. 20.156 1-J.F. Nash HOU. Rm. 17.188 1-SBB
1-Amerada Hess 1-Amerigas 1-Cities Service 1-Conoco 1-CO2 in Action 1-Shell
1-Exxon 1-WF, Hobbs

I, hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Steve Brownlee TITLE Admin. Analyst DATE 11-14-86

APPROVED BY Roy Johnson TITLE DISTRICT 8 DATE 11-20-86

CONDITIONS OF APPROVAL, IF ANY:

Frac down tubing as follows:

<u>Stage</u>	<u>Gel Vol (BBLS)</u>	<u>Clean Rate (BPM)</u>	<u>Blender Conc. (PPG)</u>	<u>CO2 Vol (BBLS)</u>	<u>Rate BPM</u>
Pad	67	14	0.0	100	21
First	24	14	12.5	36	21
Second	43	14	15.0	64	21
Flush	9	14	0.0	14	21
Total	143		39,690#	214	

Shut well in for 2 hours after frac job. Flow well back to flow tank to recover load water overnight. Clean out sandfill to 50' below bottom perf w/bulldog bailer. RIH w/production equip. Load backside w/packer fluid and pressure test annulus to 500#. Swab well down to recover load. RDMO-SU. Return well to production.