

**SOFIA
EXPLORATION
COMPANY**

611 MAYO BUILDING
TULSA, OKLAHOMA 74103
(918)587-7545

ADDITIONAL NOTES TO LINE 33 OF FORM C-105:


Flow test on 2/5/87 was taken via 5-1/2" casing through a 2" critical flow prover w/ 1-1/2" orifice plate.

Adjusting results for CO₂ gas gravity reduces estimated flow rate from 709 MCFD to 650 MCFD. No oil or water were recovered over the test period.

Both the Glorieta and the Yeso zone were commingled for this test.

CAOF, BHP and 4-pt. tests have been scheduled but are currently delayed due to weather conditions. When completed, results will be reported to be used in place of "NA" under "Calculated 24-hr. rate"

Formation record will be updated when final geological report is received.



Steve Stocking
for Sofia Exploration Co.