

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals, and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.

30-059-20367

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

BRAVO DOME CO2 GAS UNIT

8. Well No.

1934-263L

9. Pool name or Wildcat

BRAVO DOME CO2 GAS UNIT

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well

OIL WELL ☐

GAS
WELL ☐

OTHER

CO2

2. Name of Operator

AMOCO PRODUCTION COMPANY

3. Address of Operator

P.O. Box 303, AMISTAD, NEW MEXICO 88410

4. Well Location

Unit Letter L : 2441 Feet From The South Line and 990 Feet From The West Line
Section 26 Township 19N Range 34E NMPM Union County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
4736 GL

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe Proposed or Completed Operations
SEE RULE 1103.

(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)

5/29/98

Move in rig up rotary tools. Spud at 10:30 am. Drill 12-1/4" hole to 742'. Run 17 jts. 8-5/8" 23# casing. Set at 742'. Cement with 290 sacks prem. plus 2% cc 1/4# flowce. Circulate 72 sacks to pit. Wait on cement. Test 8-5/8" to 500 psi. Held ok. Drill 7-7/8" hole 742' - 2410'. Run 59 jts. 5.5" 14# casing. Set at 2404'. Cement with 160 sacks prem. plus 11.1, tail in with 75 sacks 13.2. Both 3% cc 1/4# flowce. Circulate 23 sacks to pit. Plug down at 8:15. Release rig at 10:15. Move out rotary tools. Wait on completion unit.

5/31/98

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE D. J. Holcomb TITLE Field Foreman

DATE 6/9/98

TYPE OR PRINT NAME D. J. Holcomb

TELEPHONE NO. (505) 374-3010

(This space for State Use)

APPROVED BY Ry E. Johnson TITLE DISTRICT SUPERVISOR

DATE 6/15/98

CONDITIONS OF APPROVAL, IF ANY: