

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

71 APR 13 AM 8 01

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
L 4659

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Refiners Petroleum Corp.	8. Farm or Lease Name Romero
3. Address of Operator 900 Bank of New Mexico Building, Albuquerque, New Mexico 87101	9. Well No. 1
4. Location of Well UNIT LETTER <u>I</u> <u>2010</u> FEET FROM THE <u>South</u> LINE AND <u>330</u> FEET FROM THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>6N</u> RANGE <u>3W</u> NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 6271' GR, 6280' KB	12. County Valencia

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well spudded 3-23-71. Drilled to 112'. Ran 5 jts (118.46') of 8-5/8" casing, set at 106.54' with 150 sacks Class A with 2% calcium chloride. Circulated 20 sacks. Plug down @ 2:00 A.M. 4-24-71. After 24 hours, tested with 1500# for 30 minutes. No pressure drop.

Drilled to 3028'. Ran electric logs 4-10-71.

Ran 91 jts (2967.05') of 5-1/2" J-55 14# casing, set at 2975.55' with 300 sacks of Posmix. Plug on bottom at 5:45 p.m. 4-11-71.

Waiting on completion rig.

18. I hereby certify the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Petroleum Engineer DATE 4-12-71

APPROVED BY [Signature] TITLE Oil & Gas Inspector DATE 2/8/72

CONDITIONS OF APPROVAL, IF ANY: