

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

2/22: 13,677/113/124/5. Logging. 3 hrs circ for logs.
6-1/4 hrs trip out. 10 hrs logging. Ran DIL-SP 13,675-
12,000'. Ran CNL-FDC w/GR & caliper.
Mud: (.530) 10.2 x 67 x 6.0 (1% oil)
2/23: 13,677/113/125/0. Logging. 24 hrs logging. Ran
HDT. Ran proximity log-microlog.
Mud: (.530) 10.2 x 67 x 6.0 (1% oil)
2/24: 13,677/113/126/0. Washing & reaming to btm. 11-3/4
hrs logging. Ran BHC-Sonic.
Mud: (.530) 10.2 x 73 x 5.2 (1% oil)

FEB 24 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

13,761/113/127/84. Tripping. 20-3/4 hrs drlg.
Mud: (.530) 10.2 x 70 x 6.0 (1% oil)

FEB 25 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

13,784/113/128/23. Drilling. 9-3/4 hrs trip'g.
1-3/4 hrs reaming 70' to btm, 10' fill.

FEB 26 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

13,864/113/129/80. Drilling.
Mud: (.525) 10.1+ x 69 x 5.5 (1% oil)

FEB 27 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

13,974/113/130/110. Drilling.
Mud: (.525) 10.1 x 62 x 5.4 (1% oil)

FEB 28 1975

Shell-Isleta Central #1
(WC) Loffland #8
16,300' Entrada Test
KB 5066', GL 5044'
Sidetracked @ 951'
9-5/8" csg @ 5334'

3/1: 14,000/113/131/26. Reaming bridges. 9-1/2 hrs
trip'g. 4-1/4 hrs reaming bridges from 9890 to 10,185.
Mud: (.530) 10.2 x 62 x 5.7 (1% oil)
3/2: 14,079/113/132/79. Drilling. 3 hrs reaming &
washing out bridges from 10,185 to 10,569.
Mud: (.525) 10.1 x 58 x 6.0 (1% oil)
3/3: 14,102/113/133/23. Pulling DP & prep to log. 12 hrs
cond'g hole.
Mud: (.530) 10.2 x 68 x 5.4

MAR - 3 1975