

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised March 25, 1999

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.
30-061-20023

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

NFT

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other

2. Name of Operator
Twining Drilling Corporation

8. Well No.
#1

3. Address of Operator
332 White Oak Drive NE, Albuquerque, NM 87122-1411

9. Pool name or Wildcat
WILDCAT

4. Well Location

Unit Letter M : 990 feet from the South line and 990 feet from the West line

Section 33 Township 5N Range 1E NMPM County Valencia

10. Elevation (Show whether DR, RKB, RT, GR, etc.)
5192 GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

The subject well was spudded on 09-9-01. BOP successfully tested, re-entered drilling through top plug and subsequent surface casing plugs down to 1000' at which time open hole drilling in and out of the existing hole commenced. T.D. was reached at 6806', and on 09-23-01 at 12:15 AM rigged up, set 153 JTS 5 1/2" J55 17# casing, float inserted - strapweld shoe at 1st collar. Cemented single stage with 175 SKS, bumped plug at 1000 PSI, displaced 157.8 Bbls. Pressure float held no problems encountered.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Nathan Twining TITLE President DATE 9/28/01

Type or print name Nathan A. Twining Telephone No. (505) 856-2238

(This space for State use)

APPROVED BY R. E. Phelan TITLE DISTRICT SUPERVISOR DATE 10/3/01

Conditions of approval, if any:

Band log required on 5 1/2 / copies of cementer's tickets