

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER-	7. Unit Agreement Name
2. Name of Operator Pennzoil Company	8. Form or Lease Name Van Bremmer
3. Address of Operator P.O. Box 2967, Houston, Texas 77252	9. Well No. 30-33
4. Location of Well UNIT LETTER <u>J</u> <u>2186</u> FEET FROM THE <u>East</u> LINE AND <u>2085</u> FEET FROM THE <u>South</u> LINE, SECTION <u>30</u> TOWNSHIP <u>T30N</u> RANGE <u>R19E</u> NMPM.	10. Field and Pool, or Wildcat
11. Elevation (Show whether DF, RT, GR, etc.) 7711 GR	12. County Colfax

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPER. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☒	

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

7-16-87 Spudded @ 5:30pm
7-19-87 Run 10 jts (211') 8-5/8", K-55, 24# casing.
9-20-87 Cement casing with 90 sks redi-mix cement, circulated 20 sks. cement.
7-22-87 WOC 24 hrs. Drill cement and shoes.
7-22-87 - 8-13-87 Drill open hole from 212-2085 TD.
8-14-87 Log with Welex
8-16-87 Ran 56 jts of 5-1/2" 17 & 23# L-80 casing to 2047. Cemented 1st stage with 210 sks premium plus cement w/2% CaCl2 1/4 #/sk Flocele, .5% Halad - 322, w/10% salt. Bumped 1st stage plug at 10:40pm. Pumped 2nd stage 215 sks Halliburton light cement. Bumped plug at 2:05am 8-17-87.
9-18-87 Drilled out DV and cement. Tested casing to 1000psi for 30 minutes. Held Ok.

14. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Superintendent DATE 11-25-87
APPROVED BY [Signature] TITLE DISTRICT SUPERVISOR DATE 4-15-88
CONDITIONS OF APPROVAL, IF ANY: