

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

RECEIVED

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

SEP 11 1989 Santa Fe, New Mexico 87504-2088

OIL CONSERVATION DIV.
SANTA FE

WELL API NO.
30-007-20101

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

Canadian River
3219

8. Well No.

341-A

9. Pool name or Wildcat

Wildcat

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☐

GAS
WELL ☐

OTHER Coal Methane

2. Name of Operator

Pennzoil Exploration and Production Company

3. Address of Operator

P.O. Box 2967, Houston, TX 77252

4. Well Location

Unit Letter A : 660 Feet From The North Line and 990 Feet From The East Line

Section 34

Township 32N

Range 19E

NMPM

Colfax

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

8168 GR

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

WELL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: Drilling completed ☒

2. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9-01-89 Spud. Drill 14 3/4" hole to 20'. Set 1 jt (20') 13 3/8" diverter pipe.
9-02-89 Drill 12 1/4" hole to 340'. Set and cement 11 jts (301.83'), 24 lb. J-55, ST&C casing w/250 sks class G w/2% CaCl @ 15.8 ppg. Cement to surface. Bumped plug w/500 psi.
9-04-89 Test BOP and casing w/600 psi for 30 minutes. No pressure drop.
9-05-89 Drill 7 7/8" hole to 2514'.
9-07-89 Set and cement 64 jts (2444.40') 5 1/2", 17 lb. J-55, LT&C casing w/650 sks silicalite @ 11.0 ppg. Bumped plug w/1000 psi. No cement returns. Waiting on completion.
760 1500'

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE L. D. Williamson TITLE Operations Superintendent DATE 9/8/89

TYPE OR PRINT NAME L. D. Williamson

TELEPHONE NO. 505-376-2817

This space for State Use

APPROVED BY [Signature] TITLE DISTRICT SUPERVISOR DATE 9-11-89

CONDITIONS OF APPROVAL, IF ANY: