

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-007-20202
1. Type of Well: Oil Well ☐ Gas Well ☐ Other ☒ Coalbed Methane		5. Indicate Type of Lease STATE ☐ FEE ☒
2. Name of Operator EL PASO ENERGY RATON, L.L.C.		6. State Oil & Gas Lease No.
3. Address of Operator P.O. Box 190, Raton, NM 87740		7. Lease Name or Unit Agreement Name: VPR 'A
4. Well Location Unit Letter _____ O : _____ 1205' feet from the _____ South _____ line and _____ 1751' _____ feet from the _____ East _____ line Section 21 Township 32N Range 20E NMPM COLFAX County		8. Well No. 52
		9. Pool name or Wildcat
10. Elevation (Show whether DR, RKB, RT, GR, etc.) 8085' (GL)		

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

02/02/01: Spud @ 11:00 AM, 02/01/01. Drill 11" surface hole to 340'. Run 14 jts. of 8-5/8" 23 ppf to 331'. Halliburton mixed and pumped 100 sx 14 lb/gal Midcon II PP with 6% salt, 5#/sx gilsonite & 0.3% versaset. Circulate 8 bbls cement to surface. WOC 8 hrs. Test surface csg to 500 psi for 30 minutes.

02/03/01: Drill 7 7/8" hole from 340' to 2485'. RU Schlumberger & log.

02/02/01: MIRU Leed. Run 61 jts. of 5 1/2", 15.5 ppf to 2413'. MIRU Halliburton. Mix and pump 20 bbl gelled water with 5 lb/bbl BaraCarb, 5 lb/bbl Magma Fiber followed by 346 sx 12.5 lb/gal Midcon II PP, 6% salt, 2 lb/sx Granulite TR 1/4, 5 lb/sx Gilsonite, 0.3% Versaset & 0.3% Super CBL. Plug down @ 1:02 PM 02/03/01 with 1375 psi. Circulated 20 bbls cement to surface.

03/06/01 MIRU Patterson Wireline. Ran Sector Bond Log from surface to 2485'. Estimated cement top at 45'.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William M. Ordemann TITLE Engineer DATE 03/21/01

Type or print name William M. Ordemann Telephone No. (505) 445-6724

(This space for State use)

APPROVED BY R. E. Johnson TITLE DISTRICT SUPERVISOR DATE 3/23/01
Conditions of approval, if any: