

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised March 25, 1999

OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

WELL API NO.	30-007-20203
5. Indicate Type of Lease	STATE ☐ FEE ☒
6. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
Oil Well ☐ Gas Well ☐ Other ☒ Coalbed Methane

2. Name of Operator
EL PASO ENERGY RATON, L.L.C.

3. Address of Operator
P.O. Box 190, Raton, NM 87740

4. Well Location
Unit Letter _____ N : 1009' feet from the South line and 1406' feet from the West line
Section 22 Township 32N Range 20E NMPM COLFAX County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)
8098' (GL)

7. Lease Name or Unit Agreement Name:	VPR 'A
8. Well No.	53
9. Pool name or Wildcat	

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

01/31/01: Spud @ 9:30 AM, 01/30/01. Drill 11" surface hole to 335'. Run 16 jts. of 8-5/8" 23 ppf to 327'. Halliburton mixed and pumped 100 sx 14 lb/gal Midcon II PP with 6% salt, 5#/sx gilsonite & 0.3% versaset. Circulate 6 bbls cement to surface. WOC 8 hrs. Test surface csg to 500 psi for 30 minutes. Drill 7 7/8" hole from 335'-850'.

02/01/01: Drill 7 7/8" hole from 850' to 2485'. RU Schlumberger & log.

02/02/01: MIRU Leed. Run 61 jts. of 5 1/2", 15.5 ppf to 2454'. MIRU Halliburton. Mix and pump 20 bbl gelled water with 5 lb/bbl BaraCarb, 5 lb/bbl Magma Fiber followed by 348 sx 12.5 lb/gal Midcon II PP, 6% salt, 2 lb/sx Granulite TR 1/4, 5 lb/sx Gilsonite, 0.3% Versaset & 0.3% Super CBL. Plug down @ 1:38 PM 02/01/01 with 1400 psi. Circulated 17 bbls cement to surface.

02/13/01: MIRU Patterson Wireline. Ran Sector Bond Log from surface to 2446'. Top of Cement @ surface

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William M. Ordemann TITLE Engineer DATE 02/15/01

Type or print name William M. Ordemann Telephone No. (505) 445-6724

(This space for State use)

APPROVED BY Ry E. Johnson TITLE DISTRICT SUPERVISOR DATE 2/19/2001
Conditions of approval, if any: