

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 South St. Frances, Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised March 25, 1999

OIL CONSERVATION DIVISION
1220 South St. Frances
Santa Fe, NM 87505

WELL API NO.

30-007-20255

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

VPR E

8. Well No. 16

9. Pool name or Wildcat

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other ☒ Coalbed Methane

2. Name of Operator

EL PASO ENERGY RATON, L.L.C.

3. Address of Operator

P.O. Box 190, Raton, NM 87740

4. Well Location

Unit Letter K : 1344' feet from the South line and 1359' feet from the West line

Section 32

Township 32N

Range 19E

NMPM

COLFAX

County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)
8742' (GL)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

03/25/01: Spud @ 8:20 PM. 03/25/01. Drill 11" surface hole to 335'. Run 13 jts. of 8-5/8" 23 ppf to 311'.

03/26/01: Halliburton mixed and pumped 100 sx 14 lb/gal Midcon II PP with 6% salt, 5#/sx gilsonite & 0.3% versaset. Circulate 15 bbls cement to surface. WOC 8 hrs. Test surface csg to 500 psi for 30 minutes. Drill 7 7/8" hole from 335'-1635'.

03/27/01: Drill 7 7/8" hole from 1635'-2555'. RU Schlumberger & log. Tools would not work. RD Schlumberger.

03/28/01: RU Patterson & log. Hit bridge @ 1174'. RD Patterson. RIH w/bit and hit bridge @ 2210'. RU Patterson & Log to 2505'. MIRU Leed. Run 59 jts. of 5 1/2", 15.5 ppf to 2496'. MIRU Halliburton. Mix and pump 20 bbl gelled water with 5 lb/bbl BaraCarb. 5 lb/bbl Magma Fiber followed by 435 sx 12.5 lb/gal Midcon II PP, 6% salt, 2 lb/sx Granulite TR 1/4, 5 lb/sx Gilsonite, 0.3% Versaset & 0.3% Super CBL. Plug down @ 2:54 AM 03/29/01 with 1250 psi. Circulated 34 bbls cement to surface.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE



TITLE Engineer


DATE 04/05/01

Type or print name William M. Ordemann

Telephone No. (505) 445-6724

(This space for State use)

APPROVED BY



TITLE

DISTRICT SUPERVISOR

DATE

4/9/2001

Conditions of approval, if any: