

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR REWORK A WELL IN A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ CO ₂ OTHER _____
2. Name of Operator Amoco Production Company
3. Address of Operator P. O. Box 68 - Hobbs
4. Location of Well UNIT LETTER <u>M</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1315</u> FEET FROM THE <u>West</u> LINE, SECTION <u>3</u> TOWNSHIP <u>19-N</u> RANGE <u>33-E</u> NMPM.
13. Elevation (Show whether DF, RT, GR, etc.) 4957.7 GR

7. Unit Agreement Name
8. Form or Lease Name Heiman
9. Well No. 5
10. Field and Pool, or Wildcat
12. County Harding

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☒
TEMPORARILY ABANDON ☐	COMMENCE DRILLING OPNS. ☐
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOBS ☐
OTHER ☐	OTHER ☐
PLUG AND ABANDON ☐	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 9-8-80. Killed well and pulled tubing. Set a cast iron bridge plug at 2295'. Ran pipe recovery log. Top of cement found at approx 1194'. Perforated 4 1/2" casing 1670'-1671' with 4 JSPF. Could not establish circulation. Set a cement retainer at 1624'. Squeezed perfs 1670'-1671' with 200 sx thixset cement and 80 sx Class C neat cement. Reversed out 30 sx. Ran pipe recovery logs from 1608'-1680'. Top of cement at approx. 1288'. Perforated 1210'-1211' with 4 JSPF. Set a cement retainer at 1130'. Squeezed perfs 1210'-1211' with 100 sx Class C cement. Reversed out 11 sx. Drilled cement and retainer 1135'-1216'. Tested perforations 1210'-1211' with 500# for 15 min. Test OK. Drilled cement and retainer to 1678'. Tested perforations 1670'-1671' with 500# for 15 min. Test OK. Drilled cement and cast iron bridge plug 2291'-2297'. Currently evaluating additional completion procedures.

0 + 2-NMOCD, SF 1-Hou 1-LBG 1-Susp

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Benton Green</u>	TITLE <u>Asst. Admin. Analyst</u>	DATE <u>10-20-80</u>
APPROVED BY <u>[Signature]</u>	TITLE _____	DATE <u>10-24-80</u>
CONDITIONS OF APPROVAL, IF ANY:		