

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

|                        |  |
|------------------------|--|
| NO. OF COPIES RECEIVED |  |
| DISTRIBUTION           |  |
| SANTA FE               |  |
| FILE                   |  |
| U.S.G.S.               |  |
| LAND OFFICE            |  |
| OPERATOR               |  |

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)


|                                                                                                                                                                                                           |                                             |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------|
| 1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> CO2 <input type="checkbox"/> OTHER                                                  | 7. Unit Agreement Name                      |
| 2. Name of Operator<br>Amoco Production Company                                                                                                                                                           | 8. Farm or Lease Name<br>State J0           |
| 3. Address of Operator<br>P. O. Box 68 Hobbs, NM 88240                                                                                                                                                    | 9. Well No.<br>1                            |
| 4. Location of Well<br>UNIT LETTER <u>G</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM<br>THE <u>East</u> LINE, SECTION <u>19</u> TOWNSHIP <u>21-N</u> RANGE <u>33-E</u> NMPM. | 10. Field and Pool, or Wildcat<br>Und. Tubb |
| 15. Elevation (Show whether DF, RT, GR, etc.)<br>4941 GL                                                                                                                                                  | 12. County<br>Harding                       |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

|                                                |                                           |                                                                 |                                               |
|------------------------------------------------|-------------------------------------------|-----------------------------------------------------------------|-----------------------------------------------|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/>                          | ALTERING CASING <input type="checkbox"/>      |
| TEMPORARILY ABANDON <input type="checkbox"/>   | CHANGE PLANS <input type="checkbox"/>     | COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>     | PLUG AND ABANDONMENT <input type="checkbox"/> |
| FULL OR ALTER CASING <input type="checkbox"/>  | OTHER <input type="checkbox"/>            | CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/> |                                               |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 2-4-81 Royal Drilling (Rig #1) spudded a 12-1/4" hole at 12:30 p.m. Drilled to a TD of 720' and ran 8-5/8" casing set at 720'. Cemented with 500 SX Class H cement. Plugged down 3:30 a.m. 2-6-81. Circulated 200 SX. WOC 53 hrs. Tested casing with 800# for 30 min. OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2551' and ran 5-1/2" casing set at 2551'. Cemented with 925 SX Class H cement. Plugged down 3:30 p.m. 2-24-81. Circulated 175 SX. Currently waiting on completion unit.



0+2-NMOCD, SF 1-Hou 1-Susp 1-BD

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst DATE 2-25-81

APPROVED BY Carl Ulvog TITLE SENIOR PLANNING GEOLOGIST DATE 3/9/81

CONDITIONS OF APPROVAL, IF ANY: