

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.O.S.		
LAND OFFICE		
OPERATOR		

4. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL GAS WELL CO2 OTHER _____

2. Name of Operator
Amoco Production Company

3. Address of Operator
P. O. Box 68 Hobbs, NM 88240

4. Location of Well
UNIT LETTER G 1980 FEET FROM THE North LINE AND 1980 FEET FROM
THE East LINE, SECTION 11 TOWNSHIP 20-N RANGE 33-E NMPM.

7. Well Agreement Name

8. Farm or Lease Name
Jackard C

9. Well No.
1

10. Field and Pool, or Wildcat
Und. Tubb

15. Elevation (Show whether DF, RT, GR, etc.)
4920' GL

12. County
Harding

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 2-19-81 CRC Colorado Drilling (Rig #77) spudded a 12-1/4" hole at 4:00 p.m. Drilled to a TD of 750' and ran 8-5/8" casing set at 750'. Cemented with 500 SX Class H cement. Plugged down 12:10 a.m. 2-22-81. Circulated 232 SX. WOC 18 hrs. Tested casing with 800# for 1 hr. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2613' and ran 5-1/2" casing set at 2613'. Cemented with 750 SX Class H cement. Plugged down 6:00 a.m. 3-1-81. Circulated 258 SX. Currently waiting on completion unit.

0+2-NMOCD, SF 1-Hou 1-Susp 1-BD

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst DATE 3-4-81

APPROVED BY Carl Ullvog TITLE SENIOR DISTRICT SUPERVISOR DATE 3/13/81

CONDITIONS OF APPROVAL, IF ANY: