

WEST BRAVO DOME UNIT #6 - CONTINUED - PAGE 2

ND BOP & NU 3000# FRAC VALVE. CI. RDMO PULLING UNIT. FLINT CONSTRUCTION DUG PIT & FENCED. SET FRAC TANK & FILLED. RU HALLIBURTON WIRELINE SVC. TIH W/PROTECHNICS. RTD BHP GAUGE. SET GAUGE IN COLLAR STOP @ 1,818'. RD HALLIBURTON WIRELINE. MIRU HALLIBURTON FRAC SVC., FLO-CO2, GUARDIAN WELLHEAD SVC. & PROTECHNICS. PUMPED FRAC W/82,300 LBS. OF 12/20 BROWN SAND W/81,700 LBS. GOING INTO FORMATION. MAX. PRESS.-2,249#. IMMEDIATELY BEGAN FLOWING BACK WELL W/14/64 CHOKE. RD ISOLATION TOOL. NU 3,000# FLANGE & CONT.'D FLOWBACK. WELL FLOWING TO PIT. MIRU HALLIBURTON WIRELINE SVC. TIH W/FISHING TOOL. FISHED RTD BHP GAUGE. ATTEMPTED TO CLOSE FRAC VALVE. VALVE WOULD NOT CLOSE. CI. PUMPED 50 BBLS. 6% KCL DWN. CSG. TO KILL WELL. LOOSENED LUBRICATOR TO FIND TOOLS STUCK IN CSG. W/TOP OF TOOLS EXTENDING THRU FRAC VALVE. USED JARS TO WORK TOOLS FREE. RMV'D. TOOLS & ND FRAC VALVE & NU WELLHEAD FLANGE. TIH W/1.87" GAUGE RING & TAGGED FILL @ 1,979'. BPI @ 2,050'. 72' OF PERFS. COVERED W/SAND. CONNECTED BLOWDOWN LINE TO WELLHEAD. BEGAN BLOWING WATER BACK FR. WELL. RU WELL TESTER TO WELL & BEGAN TESTING WELL. RATE STABILIZED AT 3,160 MCFPD W/380# WELLHEAD PRESSURE. MIRU ELDREDGE WELL SVC. PUMPED 50 BBLS. 6% KCL DWN. WELL TO KILL WELL. RMV'D. FRAC VALVE & INSTALLED BOP. TIH W/PKR W/PUMP OUT PLUG ON BTM. (PLUG SET TO BLOW OUT W/1,400# SURF. PRESS.). XL ON-OFF TOOL W/1.781 F PROFILE IN GUDGEON, & 58 JTS. 2-3/8" J-55 IPC TBG. PKR. SET @ 1,855' W/2,000# TENSION. GOT OFF ON-OFF & REVERSED CIRC. W/50 BBLS. PKR. FLUID. DISPLACED BY 8 BBLS. LATCHED BACK ONTO ON-OFF TOOL. RMV'D. BOP & INSTALLED WELLHEAD. TST'D. PKR. TO 1,000#. HELD OK. RDMO PULLING UNIT. WELL CLOSED IN UNTIL COMMENCEMENT OF FUTURE OPERATIONS.