

WEST BRAVO DOME UNIT #5 - CONTINUED - PAGE 2

WELL FLOWING TO PIT THRU TESTER. TEST RATE OF 2,800 MCFPD & 400# CSG. PRESS. WELL FLOWING. WELL CI ON 09-26-97. MIRU HALLIBURTON WIRELINE SVC. ON 09-29-97. TIH W/FISHING TOOL. SET DWN. ON BHP GAUGE BUT COULD NOT STAY LATCHED ON. PUMPED 25 BBLS. 6% KCL DWN. CSG. TO WASH SAND OFF GAUGE. LATCHED ONTO BHP GAUGE & TOH W/TOOLS & GAUGE. TIH W/1.87" GAUGE RING & TAGGED FILL @ 1,946'. RDMO HALLIBURTON. MIRU ELDREDGE WELL SVC. PUMPED 50 BBLS. 6% KCL DWN. WELL TO KILL WELL. RMV'D. FRAC VALVE & INSTALLED BOP. TIH W/PKR. W/PUMP OUT PLUG ON BTM. (PLUG SET TO BLOW W/1,400# SURF. PRESS.), XL ON-OFF TOOL W/1.781 F PROFILE IN GUDGEON, & 56 JTS. 2-3/8" J-55 IPC TBG. SET PKR. @ 1,785' W/2,000# TENSION. GOT OFF OF ON-OFF TOOL & REVERSED CIRC. W/50 BBLS. PKR. FLUID. OVER DISPLACED BY 10 BBLS. LATCHED BACK ONTO ON-OFF TOOL. RMV'D. BOP & INSTALLED WELLHEAD. TST'D. PKR. TO 1,000#. HELD OK. RDMO PULLING UNIT. WELL CLOSED IN UNTIL COMMENCEMENT OF FUTURE OPERATIONS.