

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	☒
U.S.O.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		5a. Indicate Type of Lease State ☐ Fee ☒ 5. State Oil & Gas Lease No.
1. OIL ☐ GAS ☒ CO2 ☐ OTHER ☐ 2. Name of Operator AMOCO PRODUCTION COMPANY 3. Address of Operator P. O. Box 68, Hobbs, NM 88240 4. Location of Well UNIT LETTER <u>G</u> <u>1650</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>East</u> LINE, SECTION <u>1</u> TOWNSHIP <u>18-N</u> RANGE <u>33-E</u> NMPM.	7. Unit Agreement Name BDCDGU 8. Farm or Lease Name BDCDGU 9. Well No. 1833 011G 10. Field and Pool, or Wildcat Und. Tubb	
15. Elevation (Show whether DF, RT, GR, etc.) 4815' GL		12. County Harding

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐
PULL OR ALTER CASING ☐	OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒	ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☒	
OTHER ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 11-28-83. CO2-In-Action (Rig #18) spudded a 12-1/4" hole at 11:00 am. Drilled to 730' and set 9-5/8" casing. Cemented with 390 sacks class H and additives. Plugged down at 12:30 am on 11-29-83 and circulated 190 sacks cement. Tested casing at 600 psi for 30 min and OK. Logged and ran 7" casing set at 2855'. Cemented with 900 sacks class H and additives. Circulated 247 sacks to pit and plugged down at 5:30 pm 12-3-83. Tested casing at 1500 psi for 30 min and OK. Rig released at 8:00 pm on 12-3-83. Moved in completion unit 12-8-83. Perforated 2490'-2494', 2500'-2508', 2529'-2534', 2552'-2574', and 2576'-2592' with 2 JSPF. Acidized with 2000 gal 7-1/2% HCL and additives. Flow tested thru a separator at an average of 1300 MCFD for 170 hours. Shut in well 12-21-83.

O+2-NMOCD,SF 1-HOU R. E. Ogden, Rm. 21.150 1-F. J. Nash, HOU Rm. 4.206 1-SUSP 1-PJS
1-Amerada 1-Cities Service 1-Conoco 1-CO2 In Action 1-Excelsior 1-Sun Tex.
1-Jim Russell, Clayton 1-Amerigas 1-Exxon

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Peter Sena TITLE Assist. Admin. Analyst DATE 1-6-84
APPROVED BY Reg Johnson TITLE Assistant Secretary DATE 1-11-84
CONDITIONS OF APPROVAL, IF ANY: