

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, NM 87505

WELL API NO.

30-021-20278

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☐

GAS
WELL ☐

OTHER ☒ CO2

2. Name of Operator

AMOCO PRODUCTION COMPANY

3. Address of Operator

PO BOX 606, CLAYTON NM 88415

4. Well Location

Unit Letter J : 2474 Feet From The SOUTH Line and 2280 Feet From The EAST Line

Section 35

Township 21N

Range 29E

NMPM

HARDING

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

5427.50' GL

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. MIRT
2. SPUD 20" HOLE AT 9:30 AM 5/5/96
3. DRILL 20" HOLE FROM 0' TO 725'
4. RUN 16" 75# & 84# K55 CSG, CSG SET AT 721'
5. CMT WITH 920 SKS OF CLASS C CMT & ADD, CIRC 30 SKS TO PIT
6. WOC 24HRS
7. CUT OFF 16" CSG, NIPPLE UP BOP
8. PRESSURE TEST WELLHEAD AT 500 PSI-30 MIN-OK
9. DRILL 14 3/4" HOLE FROM 725' TO 2693'
10. RUN 11 3/4" 47# K55 CSG, CSG SET AT 2693'
11. CMT WITH 600 SKS OF CLASS C CMT & ADD, CIRC 69 SKS TO PIT
12. WOC & CUT OFF & NIPPLE UP BOP

13. TEST BOP & EQUIP TO 3000 PSI-OK
14. DRILL 10 5/8" HOLE FROM 2693' TO 2831'
15. RUN 8 5/8" K55CSG, CSG SET AT 2831'
16. CMT WITH 290 SKS CLASS C & 200 SKS CLASS H, CIRC 12 SKS TO PIT
17. CUT OFF & NIPPLE UP BOP
18. PRESSURE TEST BOP AT 3000 PSI-OK
19. DRILL 7 7/8" HOLE FROM 2831' TO 5378'
20. RUN 8 5/8" PKR WITH BLANKING PLUG, PSA 2782'
21. PRESSURE TEST PKR AT 500 PSI-OK
22. LAY DOWN DRILL PIPE
23. RIG RELEASED 6/12/96
24. MORT
25. WAIT ON SERVICE UNIT

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Billy E. Prichard

TITLE

FIELD FOREMAN

DATE 6/25/96

TYPE OR PRINT NAME

BILLY E PRICHARD

TELEPHONE NO. 374-3053

(This space for State Use)

APPROVED BY

Ry E. Johnson

TITLE

DISTRICT SUPERVISOR

DATE

6/28/96

CONDITIONS OF APPROVAL, IF ANY: