

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
 State  Fee   
 5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator MORRIS B. JONES	8. Farm or Lease Name BLUE QUAIL ENERGY, INC. Shoffner
3. Address of Operator Suite 1223, First Interstate Bldg, Albuquerque, NM 87101	9. Well No. 1
4. Location of Well UNIT LETTER <u>F</u> <u>2310</u> FEET FROM THE <u>North</u> LINE AND <u>2310</u> FEET FROM THE <u>West</u> LINE, SECTION <u>10</u> TOWNSHIP <u>2N</u> RANGE <u>8E</u> NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 6554RKB	12. County Torrance

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK   
 TEMPORARILY ABANDON   
 PULL OR ALTER CASING   
 OTHER

PLUG AND ABANDON   
 CHANGE PLANS

SUBSEQUENT REPORT OF:


REMEDIAL WORK   
 COMMENCE DRILLING OPNS.   
 CASING TEST AND CEMENT JOB   
 OTHER Supplemental

ALTERING CASING   
 PLUG AND ABANDONMENT

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in Four Corners Drilling Company, Rig #2, and spudded 15" hole on 7-10-81 @ 1:15AM. Drilled to 225' and ran 5 jts. 10 3/4", 52.5#, 8V csg w/float and TP shoe, T.E. 208.46 set at 221. Cemented w/250sxs Class B w 3% CaCl<sub>2</sub> + 1/2#Floceal/sx. POB @ 10:30PM, 7-11-81. Cement annulus w/150 sxs 50-50 Pozmix w/3%CaCl<sub>2</sub>, Cmt. circ. Finished cementing @ 1:30AM, 7-12-81. Drilled 7 7/8" hole to 775', LC at 452'. Ran 17 jts, 8 5/8", 20#, csg w/ TP shoe and float, TE 705.68' set @ 718'. Cemented w/100 sxs Class C w/2%CaCl<sub>2</sub>. POB @8:30PM, 7-15-81. Drilled 7 7/8" hole to a total depth of 5839'. No cores or DSTs. Ran Electric logs, (Den-Neut, GR and DI) to TD. Reached TD on 8-6-81. Prep to abandon well.

REQUEST THAT THIS INFORMATION BE CONFIDENTIAL AND NOT RELEASED



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Morris B. Jones TITLE Morris B. Jones, Engineer DATE 8-10-1981

APPROVED BY Carl Wilcox TITLE SENIOR PETROLEUM GEOLOGIST DATE 8/11/81

CONDITIONS OF APPROVAL, IF ANY: