

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		<input checked="" type="checkbox"/>
U.S.U.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL GAS WELL CO2 OTHER-

2. Name of Operator
Amoco Production Company

3. Address of Operator
P. O. Box 68 Hobbs, NM 88240

4. Location of Well
UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM
THE West LINE, SECTION 4 TOWNSHIP 21-N RANGE 34-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
4760 GL

7. Unit Agreement Name

8. Farm or Lease Name
State JT

9. Well No.
1

10. Field and Pool, or Wildcat
Und. Tubb

12. County
Union

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 3-2-81 Aztec Drilling (Rig #50) spudded a 12-1/4" hole at 12:01 p.m. Drilled to a TD of 704' and ran 8-5/8" casing set at 704'. Cemented with 500 SX Class H cement. Plugged down 7:30 a.m. 3-3-81. Circulated 190 SX. WOC 18 hrs. Tested casing with 800# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling. Drilled to a TD of 2770' and ran 5-1/2" casing set at 2770'. Cemented with 900 SX Class H cement. Plugged down 11:20 p.m. 3-7-81. Circulated 340 SX. Currently waiting on completion unit.

0+2-NMOCD, SF 1-Hou 1-Susp 1-BD

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst DATE 3-10-81

APPROVED BY Carl Utter TITLE _____ DATE 3/13/81

CONDITIONS OF APPROVAL, IF ANY: