

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2080
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-77

34. Indicate Type of Lease
State ☐ Fed ☐
35. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR RE-ENTER A WELL IN A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL OR RE-ENTER A WELL FOR SUCH PROPOSALS.

1. OIL ☐ GAS ☒ CO2 ☐ OTHER ☐	7. Unit Agreement Name BDCDGU
2. Name of Operator Amoco Production Company	8. Name of Lease Name BDCDGU 2134
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 211
4. Location of well UNIT LETTER <u>G</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>21</u> TOWNSHIP <u>21-N</u> RANGE <u>34-E</u> N.M.P.M.	10. Field and Pool, or Annual Und. Tubb
11. Elevation (Show whether DF, RT, GR, etc.) 4795' GL	12. County Union

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☒
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	

17. Describe Progress or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work; SEE RULE 1103).

Moved in completion unit 4-14-81. Perforated 2498'-2500', 2514'-19', 30'-42', 47'-52', and 60'-66' with 2 SPF. Set a packer at 2217'. Acidized with 3500 gal 7-1/2% HCL. Pulled packer and swabbed. Set a cast iron bridge plug at 2468' and pumped 60 bbl inhibited water. Tagged the cast iron bridge plug at 2468' and circ. hole with 56 bbl 12# gel. Pumped 5 bbl cement slurry and displaced with 9 bbl gel. Pulled tubing to 817'. Pumped 5 bbl cement slurry and disp with 2 bbl gel. Pulled tubing to 99'. Pumped 2 bbl cement slurry. Circ. to surface and pulled tubing. Cut of bradenhead and installed PXA marker. Moved out service unit 11-30-82.

0+2-NMOCD,SF 1-HOU 1-SUSP 1-CLF 1-Amerada 1-Amerigas 1-Cities Serv.
1-Conoco 1-CO2 in Action 1-Excelsior 1-Sun. Tex.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Cathy L. Forman TITLE Assist. Admin. Analyst DATE 1-6-83

APPROVED BY _____ TITLE _____ DATE 4/8/83

CONDITIONS OF APPROVAL, IF ANY: