

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	☒
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER- C02	7. Unit Agreement Name Bravo Dome Carbon Dioxide Gas Unit
2. Name of Operator AMOCO PRODUCTION COMPANY	8. Farm or Lease Name Bravo Dome Carbon Dioxide Gas Unit
3. Address of Operator P.O. BOX 68, HOBBS, NEW MEXICO 88240	9. Well No. 1835 1216
4. Location of Well UNIT LETTER <u>G</u> <u>1650</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>East</u> LINE, SECTION <u>12</u> TOWNSHIP <u>18-N</u> RANGE <u>35-E</u> NMPM.	10. Field and Pool or Whist Bravo Dome Carbon Dioxide Gas Unit 640-Acre Area
11. Elevation (Show whether DF, RT, GR, etc.) 4470' GL	12. County Lincoln

10. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	OTHER <u>Fracture Stimulate.</u> ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISU 7-22-85 and killed well with 25 BW 2% KCl FW. POH with production equipment. Tagged PBT at 2595'. RIH with packer and tubing. Set packer at 1892' and pressure tested casing and packer to 1000 psi-ok. Foam fractured with 15,085' gals CO₂, 9702 gals 2% KCl FW, and 60,000# 8/12 sand. Flowed back well. Tagged PBT at 2595'. POH and re-ran production equipment. Packer set at 1813' and tailpipe landed at 1844'. MISU 7-24-85 and flow tested for 89 hrs. Turned down sales line and returned to production. Operations completed 9-13-85.

PAWD: 1582 MCFD.

0+2-NMOCDF, SF 1-J.R. Barnett HOU. Rm.21.156 1-F.J. Nash HOU. Rm.4.206 1-WF, Clayton 1-Susp 1-CMH 1-Amerada Hess 1-Amerigas 1-Cities Service 1-Conoco 1-CO2 in Action 1-Sun 1-Excelsior 1-Tex 1-Exxon 1-WF, Hobbs

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Lanning TITLE Admin. Analyst (SG) DATE 9-17-85

APPROVED BY [Signature] TITLE [Signature] DATE 9-20-85

CONDITIONS OF APPROVAL, IF ANY: