

**From:** Bratcher, Mike, EMNRD  
**To:** ["wayne price"](#)  
**Cc:** [Billings, Bradford, EMNRD](#)  
**Subject:** RE: BKE-Progress Report  
**Date:** Thursday, July 16, 2015 6:46:00 AM

---

Wayne,

OCD will need to evaluate the vertical and horizontal delineation results prior to installation of any liner.

Thank you,

**Mike Bratcher**  
NMOCD District 2  
811 S. First Street  
Artesia, NM 88210  
O: 575-748-1283 X108  
C: 575-626-0857  
F: 575-748-9720

---

**From:** wayne price [mailto:wayneprice77@earthlink.net]  
**Sent:** Wednesday, July 15, 2015 10:38 PM  
**To:** Bratcher, Mike, EMNRD  
**Cc:** Billings, Bradford, EMNRD  
**Subject:** Fwd: BKE-Progress Report

FYI

Begin forwarded message:

**From:** wayne price <[wayneprice77@earthlink.net](mailto:wayneprice77@earthlink.net)>  
**Date:** July 15, 2015 10:36:39 PM MDT  
**To:** Bobby Sisson <[bsisson@keyenergy.com](mailto:bsisson@keyenergy.com)>  
**Cc:** Larry Gandy <[lgandy@gandycorporation.com](mailto:lgandy@gandycorporation.com)>, [waprice23@hotmail.com](mailto:waprice23@hotmail.com)  
**Subject:** BKE-Progress Report

To Bobby Sessions-Key Area Manager-

Just got a field report and it appears there was a lot more contamination as first calculated, both horizontal/vertical. We have hauled off about 400 yards with another 300-400 yd estimated to be hauled. This includes cleaning up a lot of material around the site. Either Friday or Monday, we should be ready to run the compaction test on the red bed liner. It does appear the blue-grey existing clay layer did hold most of the contamination. We will verify that once we get it clean enough so we don't risk cross contamination.

Also, it does appear there was an old high pressure line that went directly under the site.

Wayne Jr. shut the job down until we could verify the location by having a line/depth finder used to check it out. The first One Call ID was apparently not correct, so we have been extra

cautious in this area.

Wayne Price-Price LLC