Submit 3 Copies to Appropriate	St Energy, Minerals	ate of New M and Natural F		Form C-103  Ment Revised 1-1-89		
DISTRICT I OIL CONSERVATION DIVISION						
1625 N. French Drive, Hobbs,	NM 88240 204	40 South Pag	checo	WELL API NO.		1
, ,	RECEIVE	Fe, New Mex	dco 87505	30-015-2	20899	]
DISTRICT II 1301 Grand, Artesia, NM 88210	DEC 2.8 7003	SW [	7		STATE X FEE	
DISTRICT III  1000 Rio Brazos Rd., Aziec, NA	ACD-ARTESIA	(	842	6. State Oil & Gas Lease No. E-5229	9	
SUND (DO NOT USE THIS FORM	FOR PROPOSALS TO DRILL OR FOR PROPOSALS TO DRILL OR ENT RESERVOIR. USE "APPLIC (FORM C-101) FOR SUCH PR	7. Lease Name or Unit Agreem	ent Name			
I. Type of Well: OIL GAS WELL X WEL		or corner,		Forty Ni	ner Ridge Unit	
2. Name of Operator	TA PRODUCTION (	COMPAN		8. Well No. #1	- 0 1	1
3. Address of Operator				9. Pool Name or Wildcat	NO NO .	ure
P.O. BOX 1030, ROSWELL, NEW MEXICO 88202-1030						
Unit Letter J: 1980' Feet From The South Line and 1980 Feet From The East Line						
Section 16 Township 23 South Range 30 East NMPM Eddy County						
10. Elevation (Show whether DF, RKB, RT, GR, etc.)						
11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data  NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:						
PERFORM REMEDIAL WORK	PLUG AND ABAN	DON	REMEDIAL WORK	ALTERI	NG CASING	
TEMPORARILY ABANDON CHANGE PLANS COMMENCE DR				ING OPNS. PLUG A	ND ABANDONMENT	
PULL OR ALTER CASING			CASING TEST AND (	CEMENT JOB		
OTHER:			OTHER: SWE	) - Re-entry	x	
12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)  SEE RULE 1103						
03/17/03: RU Conquest. NUBOP. Set in pipe racks. Deliver workstring. PU tools and prep to clean out. SISD.						
03/18/03: TIH w/workstring. Tag up at 4252' (135 jnts). PU swivel. Clean out 15' of cmt. Circ clean. Lay down swivel. TIH w/tools. Tag up at 4850'. Circ. SISD.						
03/18/03: Circ and drig cement and rock. Make 94'. SISD.						
03/20/03: Start drlg. RD for repair.						
03/25/03: Commence drlg. Clean out to 6460'. TOH w/tools. RD swivel.						
03/26/03: TIH w/workstring. Tag up open-ended at 6460'. Circ hole w/2% KCL. TOH and lay down workstring. SISD.						
03/27/03: Move out workstring. MI 2-7/8" plastic coated pipe. PU 9-5/8" plastic coated pkr. T and leave hanging. SISD.						
03/28/03: RU and circ pkr fluid to surface. Set pkr at 4357'. RU and test csg. (Backside to 700#) for 15 minutes. Test okay. Flange up wellhead. RD.						
I hereby certify that the information above is true and complete to the best of my knowledge and belief.						
SIGNATURE KUL	on Britt		duction Reco	rds	DATE 12/22/03	
TYPE OR PRINT NAME	Kelly M. Britt	DS ONL	<b>A</b>	TELEPHONE NO.	505-622-1127 Ext 15	ı
(This space for State Use)			ı U			