## **RECEIVED**

Submit 3 Copies To Appropriate District Office	State of New Me	MAY	2 5 2004	Form C-103 Revised May 08, 2003
<u>District I</u> 1625 N. French Dr., Hobbs, NM 88240	Energy, Minerals and Natu	ral Resources	AFES ARI NO.	
District II 1301 W. Grand Ave., Artesia, NM 88210	OIL CONSERVATION		30-015-332 5. Indicate Type of	
District III 1000 Rio Brazos Rd., Aztec, NM 87410	1220 South St. Fran Santa Fe, NM 87	101 <b>MAY</b> T2 7004		FEE 🔲
District IV 1220 S. St. Francis Dr., Santa Fe, NM 87505	Santa Fe, NM 82	BED AATES!	B-80	í
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR, USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH			7. Lease Name or Unit Agreement Name TDC 8 State	
PROPOSALS.)  1. Type of Well:			8. Well Number	
Oil Well Gas Well Other			2	
2. Name of Operator Threshold Development Company			9. OGRID Number 23032	
3. Address of Operator 777 Taylor St Penthouse II - Ft. Worth, TX 76102			10. Pool name or Wildcat Millman-Yates-SR-Q-GB-SA, East	
4. Well Location				
Unit Letter E :	1650 feet from the North	line and	990 feet from	the West line
Section 8		inge 29E	NMPM Eddy	County
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3378' GR			)	
	ropriate Box to Indicate N			
NOTICE OF INTE PERFORM REMEDIAL WORK P	NTION TO: LUG AND ABANDON	SUB REMEDIAL WOR	SEQUENT REF	PORT OF: ALTERING CASING
TEMPORARILY ABANDON C	HANGE PLANS	COMMENCE DR		PLUG AND
	ULTIPLE OMPLETION	CASING TEST AI		ABANDONMENT —
OTHER:		OTHER: Spud, s	surface casing & ce	ment 🗸
13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.				
Spudded a 12-1/4" hole with rotary tools at 11:00 AM 3-15-2004.				
TD 362'. Reached TD at 5:30 PM 3-15-2004. Ran 8 joints of 8-5/8" 24# J-55 ST&C (347.11') of casing set at				
327'. Guide shoe set at 327'. Insert float set at 292'. Cemented with 180 sacks Thixotropic and 200 sacks Class				
C 3% CaCl2 (weight 14.8, yield 1.32). PD 9:30 PM 3-15-2004. Bumped plug to 500 psi, held okay. Cement did not circulate. WOC 4-1/2 hours. Ran Temperature Survey and found top of cement at 160'. Ran 1". Tagged				
cement at 160'. Spotted 100 sacks Class C cement. PD 4:30 AM 3-16-2004. Cement circulated to surface. WOC. Nippled up and tested to 1000# for 5 minutes, OK. Drilled out at 6:00 PM 3-16-2004. WOC 22-1/2 hours.				
Reduced hole to 7-7/8". Resumed drilling.				
$\alpha$				
I hereby certify that the information above is true and complete to the best of my knowledge and belief.				
SIGNATURE Tusting	TITLE_	Agent		DATE_3/30/04
Type or print name Rusty Klein	<i>J</i>		Telepho	ne No. (505) 365-4245
(This space for State use)			<u> </u>	ABBY - 1 - 1
APPPROVED BY Conditions of approval, if any:	RECORDS ONLYE			DATE MAY 3 1 2004