

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Avenue, Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO.
30-015-32591

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

TIZ NOW

8. Well No.

1

9. Pool name or Wildcat

EAGLE CREEK; ATOKA-MORROW, EAST

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other

2. Name of Operator

MURCHISON OIL & GAS, INC. ✓

3. Address of Operator

1100 MIRA VISTA BLVD. PLANO, TX. 75093-4698

4. Well Location

Unit Letter H : 1480 feet from the NORTH line and 660 feet from the EAST line

Section 29 Township 17S Range 26E NMPM County EDDY

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

Spud well @ 0300 2/26/03 and drill a 17-1/2" hole to 405'. Run 13-3/8" casing as follows:

1	Texas Pattern Shoe	1'
1 Jt	13-3/8" 68 #/FT K-55 Butt	45'
1	Float Insert	0
9 Jts	13-3/8" 68 #/FT K-55 Butt	364'
		410'

Set casing @ 404'

Cement w/ 500 SXS Class "C" + 2% CaCl + 1/4 #/SX Celloflake. Circ. 80 SXS to reserve pit. Bump plug and plug held. Wait on cement 10 Hrs. Cut off casing and weld on head. Nipple up 5K BOP. WOC total of 24 Hrs. Drill out plug and test casing to 600 PSI. Held OK. Resume drilling 12-1/4" hole.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Michael S. Daugherty TITLE VICE PRESIDENT OPERATIONS DATE 3/3/03

Type or print name MICHAEL S. DAUGHERTY

Telephone No. (972) 931-0700

(This space for State use)

APPROVED BY Jim W. Green TITLE District Supervisor

DATE MAR 11 2003

Conditions of approval, if any: