


Well ID: 30-015-27363

Well Name: G J WEST COOP UNIT #118

Event#: 11.00

Report Dates: 07/11/2011



PIPE SPECIFICATION

STRING NAME	SECTION NAME	JOINT COUNT	START DEPTH	END DEPTH	LENGTH	OD SIZE	ID SIZE	WT GRDNT	GRD	CONN
SURFACE	CASING	1	134.00	134.00	0.00	13.38	12.71	48.0	H-40	
INTERMEDIATE #1	CASING	1	0.00	766.00	766.00	8.63	7.92	32.0	J-55	
PRODUCTION	FLOAT SHOE		4395.50	4397.00	1.50	5.50	4.89	17.0	J-55	
PRODUCTION	CASING	1	4353.50	4395.50	42.00	5.50	4.89	17.0	J-55	
PRODUCTION	FLOAT COLLAR	1	4352.00	4353.50	1.50	5.50	4.89	17.0	J-55	
PRODUCTION	CASING	1	0.00	4352.00	4352.00	5.50	4.89	17.0	J-55	
TUBING	BULL PLUG		4256.57	4257.67	1.10	2.88	2.44	6.5	J-55	
TUBING	TUBING	2	4193.97	4256.57	62.60	2.88	2.44	6.5	J-55	
TUBING	DESANDER		4174.72	4193.97	19.25	2.88	2.31	6.5	DESAND	
TUBING	TUBING	9	3893.02	4174.72	281.70	2.88	2.44	6.5	J-55	
TUBING	TUBING ANCHOR		3890.02	3893.02	3.00	5.50	2.44	17.0	TUBING	
TUBING	TUBING	2	3827.42	3890.02	62.60	2.88	2.44	6.5	J-55	
TUBING	2' MKR SUB		3825.42	3827.42	2.00	2.88	2.44	6.5	J-55	
TUBING	TUBING	122	15.15	3825.42	3810.27	2.88	2.44	6.5	J-55	
PRODUCTION LINER	FLOAT SHOE		5437.63	5439.00	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	1	5393.68	5437.63	43.95	4.00	3.43	11.6	L-80	UTFJ
PRODUCTION LINER	CENTRALIZER		5392.31	5393.68	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	FLOAT COLLAR		5390.94	5392.31	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	1	5346.96	5390.94	43.98	4.00	3.43	11.6	L-80	UTFJ
PRODUCTION LINER	CENTRALIZER		5345.59	5346.96	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	6	5082.88	5345.59	262.71	4.00	3.43	11.6	L-80	UTFJ
PRODUCTION LINER	CENTRALIZER		5081.51	5082.88	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	1	5037.69	5081.51	43.82	4.00	3.43	11.6	L-80	UTFJ
PRODUCTION LINER	CENTRALIZER		5036.32	5037.69	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	5	4817.66	5036.32	218.66	4.00	3.43	11.6	L-80	UTFJ
PRODUCTION LINER	CENTRALIZER		4816.29	4817.66	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	1	4772.62	4816.29	43.67	4.00	3.43	11.6	L-80	UTFJ
PRODUCTION LINER	CENTRALIZER		4771.25	4772.62	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	9	4377.15	4771.25	394.10	4.00	3.43	11.6	L-80	UTFJ
PRODUCTION LINER	CENTRALIZER		4375.78	4377.15	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	1	4332.18	4375.78	43.60	4.00	3.43	11.6	L-80	UTFJ
PRODUCTION LINER	CENTRALIZER		4330.81	4332.18	1.37	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	1	4287.13	4330.81	43.68	4.00	3.43	11.6	L-80	UTFJ
PRODUCTION LINER	STAGE COLLAR		4284.08	4287.13	3.05	4.00	3.43	11.6	UTFJ L-	UTFJ
PRODUCTION LINER	CASING	98	1.46	4284.08	4282.62	4.00	3.43	11.6	L-80	UTFJ
PRODUCTION LINER			-0.14	1.46	1.60	4.00	3.43	11.6	L-80	UTFJ

CEMENTING

STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
SURFACE	1	0.0	0.0		

CEMENTING					
STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
INTERMEDIATE #1	1	0.0	0.0		
PRODUCTION	1	0.0	0.0		
PRODUCTION LINER	1	4284.0	4284.0	4284.0	4284.0

BHA STRING					
DRILL EQUIP CODE	DESCRIPTION	LENGTH	OD SIZE	ID SIZE	

PERFORATION							
ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED
1	10/28/2009	LOWER BLINEBRY ZONE	5110.00	5310.00	0.41	18.50	N
2	10/28/2009	MIDDLE BLINEBRY ZONE	4840.00	5040.00	0.41	18.50	N
3	10/28/2009	UPPER BLINEBRY ZONE	4550.00	4750.00			N
4	04/26/1993	SA/PADDOCK	2611.00	2685.00			Y
4	04/26/1993	SA/PADDOCK	2901.00	3518.00			Y
4	04/26/1993	SA/PADDOCK	3448.00	3518.00			Y
4	04/26/1993	SA/PADDOCK	3962.00	4219.00			Y
4	06/15/2011	SA/PADDOCK	3956.00	4240.00			N