

Stage Number	Number of clusters	Total Shots	Acid type descr	Acid Volume	Acid Flush Volume	BBL Load	Frac fld type descr	Fracture Volume	Fracture Flush Volume	Total BBLs	Total Load	16/35 Sand	20/40 Sand	20/40 RCS	Total Numbers - All Prop
1	4	48	7 1/2 % HCL	96	697	793	X-LINK	3,232	313	3,545	4,338				248,400
2	4	48	7 1/2 % HCL	96	319	415	X-LINK	3,953	296	4,249	4,664				243,520
3	4	48	7 1/2 % HCL	96	271	367	X-LINK	3,277	284	3,561	3,928	For amounts per stage see Additive Schedule			241,420
4	4	48	7 1/2 % HCL	107	506	613	X-LINK	3,178	273	3,451	4,064				238,540
5	4	48	7 1/2 % HCL	84	263	347	X-LINK	3,104	267	3,371	3,718				242,860
6	4	48	7 1/2 % HCL	96	244	340	X-LINK	3,065	259	3,324	3,664				240,560
7	4	48	7 1/2 % HCL	96	264	360	X-LINK	3,171	251	3,422	3,782				246,720
8	4	48	7 1/2 % HCL	96	244	340	X-LINK	3,066	239	3,305	3,645				253,080
9	4	48	7 1/2 % HCL	96	308	344	X-LINK	3,482	217	3,699	4,043				238,880
10	4	48	7 1/2 % HCL	96	212	460	X-LINK	3,726	224	3,950	4,410				246,440
11	4	48	7 1/2 % HCL	80	231	311	X-LINK	3,066	215	3,284	3,595				243,820
	Total Clusters	Total Shots		Total Acid	Total Flush	Total Acid BBLs		Total Frac Vol	Total Frac Flush	Total Frac BBLs	Total Load	16/35 Sand	20/40 Sand	20/40 RCS	Total Prop
	44	528	7 1/2 % HCL	1,039	3,559	4,690	X-LINK	36,320	2,838	39,161	43,851	1,946,220	199,240	538,780	2,684,240