

NOV 30 2012

District I1625 N. French Dr., Hobbs, NM 88240
Phone:(575) 393-6161 Fax:(575) 393-0720**District II**811 S. First St., Artesia, NM 88210
Phone:(575) 748-1283 Fax:(575) 748-9720**District III**1000 Rio Brazos Rd., Aztec, NM 87410
Phone:(505) 334-6178 Fax:(505) 334-6170**District IV**1220 S. St Francis Dr., Santa Fe, NM 87505
Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico
Energy, Minerals and Natural Resources

NMOCD ARTESIA

Oil Conservation Division

1220 S. St Francis Dr.
Santa Fe, NM 87505

Form C-103
August 1, 2011

Permit 158702

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVIOR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NUMBER 30-015-39384
1. Type of Well: O		5. Indicate Type of Lease S
2. Name of Operator OCCIDENTAL PERMIAN LTD		6. State Oil & Gas Lease No.
3. Address of Operator PO Box 4294, Houston, TX 77210		7. Lease Name or Unit Agreement Name MCHAM 34 STATE
4. Well Location Unit Letter <u>B</u> : <u>746</u> feet from the <u>N</u> line and <u>2275</u> feet from the <u>E</u> line Section <u>34</u> Township <u>17S</u> Range <u>28E</u> NMPM <u>Eddy</u> County		8. Well Number 001
11. Elevation (Show whether DR, KB, BT, GR, etc.) 3675 GR		9. OGRID Number 157984
Pit or Below-grade Tank Application <input type="checkbox"/> or Closure <input type="checkbox"/> Pit Type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____ Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls: Construction Material _____		10. Pool name or Wildcat

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data**NOTICE OF INTENTION TO:**

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
 TEMPORARILY ABANDON ☐ CHANGE OF PLANS ☐
 PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
 Other: _____

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTER CASING ☐
 COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDON ☐
 CASING/CEMENT JOB ☐
 Other: **Drilling/Cement** ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.
 9/4/12 - TIH & BEGAN JARRING ON FISH IN HOLE. 9/5/12 - RAN FREE POINT. BACKED OFF TO 3322'. POH. RECEIVED VERBAL TO PROCEED WITH SIDETRACK FROM RANDY DADE & MIKE BRATCHER. 9/6/12 - SET 250 SX PREMIUM CLASS H CEMENT PLUG. TOH. 9/7/12 - RIH WITH KICKOFF BHA. TAGGED TOC @ 2665'. 9/8/12 - BEGAN SIDETRACK 7 7/8" HOLE. 9/14/12 - REACHED TD @ 5223'. BEGAN RUNNING PRODUCTION CASING. 9/15/12 - FINISHED RUNNING 5.5" PRODUCTION CASING TO 5223'. CEMENTED WITH 1310SX 1.89YIELD CEMENT. CIRCULATED 125SX TO SURFACE. TOC=0'. 9/16/12 - RELEASED RIG.

See Attached

8/26/2012 Spudded well.

Casing and Cement Program

Date	String	Fluid Type	Hole Size	Csg Size	Weight lb/ft	Grade	Est TOC	Dpth Set	Sacks	Yield	Class	1" Dpth	Pres Held	Pres Drop	Open Hole
08/27/12	Surf	FreshWater	12.25	9.625	36	J55	150	418	350	1.67	C		640		N
08/27/12	Surf	FreshWater	12.25	9.625	36	J55	0	418	100		CLEAN	150	640		N
09/15/12	Prod	Brine	7.875	5.5	17	L80	0	5223	1310	1.89	PREMIUM PL				N

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐ a general permit ☐ or an (attached) alternative OCD-approved plan ☐.

SIGNATURE Electronically Signed

TITLE

DATE 11/29/2012

Type or print name KAREN M SINARD E-mail address karen_sinard@oxy.com Telephone No. 713-366-5485

For State Use Only:

APPROVED BY: [Signature] TITLE Dist. R. S. [Signature] DATE 12/5/12

9/4/12 – TIH & BEGAN JARRING ON FISH IN HOLE.

9/5/12 – RAN FREE POINT. BACKED OFF TO 3322'. POH. RECEIVED VERBAL TO PROCEED WITH SIDETRACK FROM RANDY DADE & MIKE BRATCHER.

9/6/12 – SET 250 SX PREMIUM CLASS H CEMENT PLUG. TOH.

9/7/12 – RIH WITH KICKOFF BHA. TAGGED TOC @ 2665'.

9/8/12 – BEGAN SIDETRACK 7 7/8" HOLE.

9/14/12 – REACHED TD @ 5223'. BEGAN RUNNING PRODUCTION CASING.

9/15/12 – FINISHED RUNNING 5.5" PRODUCTION CASING TO 5223'. CEMENTED WITH 1310SX 1.89YIELD CEMENT. CIRCULATED 125SX TO SURFACE. TOC=0'.

9/16/12 – RELEASED RIG.