

Submit To: Appropriate District Office  
 Two Copies  
 District I  
 1625 N. French Dr., Hobbs, NM 88240  
 District II  
 811 S. First St., Artesia, NM 88210  
 District III  
 1000 Rio Brazos Rd., Aztec, NM 87410  
 District IV  
 1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
 Energy, Minerals and Natural Resources

Oil Conservation Division  
 1220 South St. Francis Dr.  
 Santa Fe, NM 87505


Form C-105  
 Revised August 1, 2011

1. WELL API NO.  
 30-015-40780  
 2. Type of Lease  
 STATE  FEE  FED/INDIAN  
 3. State Oil & Gas Lease No.

WELL COMPLETION OR RECOMPLETION REPORT AND LOG

4. Reason for filing:  
 COMPLETION REPORT (Fill in boxes #1 through #31 for State and Fee wells only)  
 C-144 CLOSURE ATTACHMENT (Fill in boxes #1 through #9, #15 Date Rig Released and #32 and/or #33; attach this and the plat to the C-144 closure report in accordance with 19.15.17.13.K NMAC)

5. Lease Name or Unit Agreement Name  
 Peridot 13 State  
 6. Well Number:  
 6H



7. Type of Completion:  
 NEW WELL  WORKOVER  DEEPENING  PLUGBACK  DIFFERENT RESERVOIR  OTHER

8. Name of Operator  
 DEVON ENERGY PRODUCTION COMPANY, L.P.

9. OGRID  
 6137

10. Address of Operator  
 333 W. SHERIDAN AVE. OKLAHOMA CITY, OK 73102

11. Pool name or Wildcat  
 Turkey Track; Bone Spring

12. Location	Unit Ltr	Section	Township	Range	Lot	Feet from the	N/S Line	Feet from the	E/W Line	County
Surface:	K	12	19S	29E		2085	South	1470	West	Eddy
BH:	N	13	19S	29E		331	South	2007	West	Eddy

13. Date Spudded: 9/10/2013  
 14. Date T.D. Reached: 9/28/2013  
 15. Date Rig Released: 10/1/2013  
 16. Date Completed (Ready to Produce): 11/20/2013  
 17. Elevations (DF and RKB, RT, GR, etc.): 3379' GR  
 18. Total Measured Depth of Well: 14064' MD 7356' TVD  
 19. Plug Back Measured Depth: 14061'  
 20. Was Directional Survey Made? yes  
 21. Type Electric and Other Logs Run: GR/CCL

22. Producing Interval(s), of this completion - Top, Bottom, Name  
 9439 - 14052' (Bone Spring)

CASING RECORD (Report all strings set in well)

CASING SIZE	WEIGHT LB./FT.	DEPTH SET	HOLE SIZE	CEMENTING RECORD	AMOUNT PULLED
13 3/8"	48#	326'	17 1/2"	360 sx Cl C	Top off w/ 205 sx Cl C
9 5/8"	40#	3752'	12 1/4"	1540 sx Cl C	
5 1/2"	17#	14064'	8 3/4"	2970 sx Cl C	

24. LINER RECORD

25. TUBING RECORD

SIZE	TOP	BOTTOM	SACKS CEMENT	SCREEN	SIZE	DEPTH SET	PACKER SET
					2 7/8"	6956.2'	

26. Perforation record (interval, size, and number)  
 9439 - 14052' (360 holes)

27. ACID, SHOT, FRACTURE, CEMENT, SQUEEZE, ETC.	
DEPTH INTERVAL	AMOUNT AND KIND MATERIAL USED
9439 - 14052'	30K gals 10.1-15% HCL, 869K # 40/70 white
(10 stages)	Sd, 221K # 100 Mesh white sd, 469K # super
	LC prop

28. PRODUCTION

Date First Production: 11/20/2013  
 Production Method (Flowing, gas lift, pumping - Size and type pump): pumping  
 Well Status (Prod. or Shut-in): producing

Date of Test	Hours Tested	Choke Size	Prod'n For Test Period	Oil - Bbl	Gas - MCF	Water - Bbl.	Gas - Oil Ratio
11/30/2013	24			83	165	967	1987.95181

Flow Tubing Press.	Casing Pressure	Calculated 24-Hour Rate	Oil - Bbl.	Gas - MCF	Water - Bbl.	Oil Gravity - API - (Corr.)
350 psi	110 psi					

29. Disposition of Gas (Sold, used for fuel, vented, etc.): sold  
 30. Test Witnessed By

31. List Attachments

32. If a temporary pit was used at the well, attach a plat with the location of the temporary pit.

33. If an on-site burial was used at the well, report the exact location of the on-site burial:  
 Latitude Longitude NAD 1927 1983

I hereby certify that the information shown on both sides of this form is true and complete to the best of my knowledge and belief  
 Signature: Patti Riechers Printed Name: Patti Riechers Title: Regulatory Specialist Date: 12/6/2013  
 E-mail Address: patti.riechers@dvn.com





PERIDOT 13 STATE 6H

WEST UNRESTRICTED

Perforation Summary

District PERMIAN BASIN	County EDDY	Field Name PARKWAY WEST	Project Group DELAWARE BASIN	State/Province NM
---------------------------	----------------	----------------------------	---------------------------------	----------------------

Surface Legal Location SEC12 T19S R29E	API/UWI 3001540780	Latitude (°) 32° 40' 24.715" N	Longitude (°) 104° 1' 55.763" W	Ground Elev MSL (ft) 3,379.00	KB - Ground Level (ft) 25.00	Orig KB Elevation (ft) 3,404.00	Tubing Head Elevation (ft)
---	-----------------------	-----------------------------------	------------------------------------	----------------------------------	---------------------------------	------------------------------------	----------------------------

Date	Zone	Top (ftKB)	Top (TVD) (ftKB)	Btm (ftKB)	Btm (TVD) (ftKB)	Current Status	Carrier Des	Gun Size (in)	Charge Type	Chg Sz (g)	Shot Dens (shots/ft)	Phasing (°)	Conveyance Method
10/23/2013	BONE SPRING 1ST, OH	9,439.0	7,288.7	9,441.0	7,288.7			3 3/8			6.0		WIRELIN
10/23/2013	BONE SPRING 1ST, OH	9,598.0	7,293.6	9,600.0	7,293.6			3 3/8			6.0		WIRELIN
10/23/2013	BONE SPRING 1ST, OH	9,757.0	7,296.3	9,759.0	7,296.3			3 3/8			6.0		WIRELIN
10/23/2013	BONE SPRING 1ST, OH	9,916.0	7,295.7	9,918.0	7,295.7			3 3/8			6.0		WIRELIN
10/23/2013	BONE SPRING 1ST, OH	10,075.0	7,297.0	10,077.0	7,297.1			3 3/8			6.0		WIRELIN
10/23/2013	BONE SPRING 1ST, OH	10,234.0	7,302.7	10,236.0	7,302.7			3 3/8			6.0		WIRELIN
10/23/2013	BONE SPRING 1ST, OH	10,393.0	7,306.1	10,395.0	7,306.1			3 3/8			6.0		WIRELIN
10/23/2013	BONE SPRING 1ST, OH	10,552.0	7,309.1	10,554.0	7,309.1			3 3/8			6.0		WIRELIN
10/23/2013	BONE SPRING 1ST, OH	10,711.0	7,312.5	10,713.0	7,312.5			3 3/8			6.0		WIRELIN
10/23/2013	BONE SPRING 1ST, OH	10,870.0	7,315.7	10,872.0	7,315.7			3 3/8			6.0		WIRELIN
10/23/2013	BONE SPRING 1ST, OH	11,029.0	7,316.3	11,031.0	7,316.3			3 3/8			6.0		WIRELIN
10/23/2013	BONE SPRING 1ST, OH	11,188.0	7,315.5	11,190.0	7,315.5			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	11,347.0	7,316.7	11,349.0	7,316.7			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	11,506.0	7,319.5	11,508.0	7,319.5			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	11,665.0	7,322.9	11,667.0	7,322.9			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	11,794.0	7,326.3	11,796.0	7,326.4			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	11,983.0	7,330.7	11,985.0	7,330.7			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	12,142.0	7,334.7	12,144.0	7,334.8			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	12,301.0	7,337.6	12,303.0	7,337.6			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	12,426.0	7,338.3	12,428.0	7,338.3			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	12,619.0	7,339.2	12,621.0	7,339.2			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	12,800.0	7,339.3	12,802.0	7,339.3			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	12,937.0	7,339.6	12,939.0	7,339.6			3 3/8			6.0		WIRELIN
10/22/2013	BONE SPRING 1ST, OH	13,096.0	7,340.6	13,098.0	7,340.6			3 3/8			6.0		WIRELIN
10/21/2013	BONE SPRING 1ST, OH	13,270.0	7,342.4	13,272.0	7,342.5			3 3/8			6.0		WIRELIN
10/21/2013	BONE SPRING 1ST, OH	13,414.0	7,345.5	13,416.0	7,345.6			3 3/8			6.0		WIRELIN
10/21/2013	BONE SPRING 1ST, OH	13,573.0	7,349.1	13,575.0	7,349.1			3 3/8			6.0		WIRELIN
10/16/2013	BONE SPRING 1ST, OH	13,732.0	7,351.8	13,734.0	7,351.8			3 3/8			6.0		WIRELIN
10/16/2013	BONE SPRING 1ST, OH	13,891.0	7,354.1	13,893.0	7,354.1			3 3/8			6.0		WIRELIN
10/16/2013	BONE SPRING 1ST, OH	14,050.0	7,356.2	14,052.0	7,356.2			3 3/8			6.0		WIRELIN

**RECEIVED**  
 DEC 10 2013  
 NMOCD ARTESIA