Form 3160-5 (August 2007)

UNITED STATES DEPARTMENT OF THE INTERIOR OIL CONSERVATION BUREAU OF LAND MANAGEMENT

FORM APPROVED OMB NO. 1004-0135 Expires: July 31, 2010

5. Lease Serial No.

SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill or to re-enternal to abandoned well. Use form 3160-3 (APD) for such proposals. 6 2015					NMLC028731B 6. If Indian, Allottee or Tribe Name		
1. Type of Well					8. Well Name and No. DODD FEDERAL UNIT 578		
Oil Well Gas Well Other Contact: BORYN ODOM					9. API Well No.		
2. Name of Operator Contact: ROBYN ODOM COG OPERATING LLC E-Mail: rodom@concho.com					30-015-40751-00-X1		
3a. Address ONE CONCHO CENTER 600 MIDLAND, TX 79701	. (include area code 5-4385			Exploratory ETA-UPPER YESO			
4. Location of Well (Footage, Sec., T., R., M., or Survey Description)					County or Parish, a	and State	
Sec 10 T17S R29E SWSE 560FSL 2330FEL					EDDY COUNTY, NM		
12. CHECK APPI	ROPRIATE BOX(ES) TO) INDICATE	NATURE OF	NOTICE, REPO	RT, OR OTHER	R DATA	
TYPE OF SUBMISSION TYPE OF ACTION							
-	☐ Acidize ☐ Deep		nen	☐ Production (Start/Resume)	☐ Water Shut-Off	
■ Notice of Intent	☐ Alter Casing			☐ Reclamation	•	☐ Well Integrity	
☐ Subsequent Report	Casing Repair			Recomplete	_ ,		
☐ Final Abandonment Notice			and Abandon	☐ Temporarily	Abandon	Change to Original A	
. ,	Convert to Injection Plug			☐ Water Dispo	10		
COG Operating LLC respectful 09/21/2014. Sacrace: ALL Property of a part of	pront apply	el con	lition	SEE ATT	ACHED I		
14. Thereby certify that the foregoing is	true and correct. Electronic Submission #	250779 vorific	d by the BLM We	Il Information Suc		- U	
· •	For COG C	PERATING L	.C, sent to the C	Carlsbad			
Name(Printed/Typed) ROBYN C	mitted to AFMSS for proce	essing by JENI		ALTORY ANALY	•		
Trainer Fine a Figure 1	DOW		The HEGO	ALIONI ANALI			
Signature (Electronic S	Submission)		Date 09/02/2	2014			
	THIS SPACE FO	OR FEDERA	L OR STATE	OFFICE USE			
Approved By Steph I Coffy			Title FIELD MANAGER		Date 1/20/15		
Conditions of approval, if any, are attache certify that the applicant holds legal or equivalent would entitle the applicant to condu	Office CARLSBAD FIELD OFFICE						
Title 18 U.S.C. Section 1001 and Title 43 States any false, fictitious or fraudulent	U.S.C. Section 1212, make it a statements or representations as	crime for any pe s to any matter w	erson knowingly an ithin its jurisdiction	d willfully to make to	any department or	agency of the United	

PECOS DISTRICT CONDITIONS OF APPROVAL

OPERATOR'S NAME: COG OPERATING, LLC

LEASE NO.: LC028731B

WELL NAME & NO.: | 578-DODD FEDERAL UNIT

SURFACE HOLE FOOTAGE: | 1980'/N. & 1430'/E.

LOCATION: | Section 10, T. 17 S., R. 29 E., NMPM

COUNTY: Eddy County, New Mexico

The original COAs still stand with the following drilling modifications:

I. DRILLING

A. DRILLING OPERATIONS REQUIREMENTS

The BLM is to be notified in advance for a representative to witness:

- a. Spudding well (minimum of 24 hours)
- b. Setting and/or Cementing of all casing strings (minimum of 4 hours)
- c. BOPE tests (minimum of 4 hours)

Eddy County

Call the Carlsbad Field Office, 620 East Greene St., Carlsbad, NM 88220, (575) 361-2822

- 1. A Hydrogen Sulfide (H2S) Drilling Plan should be activated 500 feet prior to drilling into the Grayburg formation. As a result, the Hydrogen Sulfide area must meet Onshore Order 6 requirements, which includes equipment and personnel/public protection items. If Hydrogen Sulfide is encountered, please provide measured values and formations to the BLM.
- 2. Unless the production casing has been run and cemented or the well has been properly plugged, the drilling rig shall not be removed from over the hole without prior approval. If the drilling rig is removed without approval an Incident of Non-Compliance will be written and will be a "Major" violation.
- 3. The record of the drilling rate along with the GR/N well log run from TD to surface will be submitted to the BLM office as well as all other logs run on the borehole 30 days from completion. If available, a digital copy of the logs is to be submitted in addition to the paper copies. The Rustler top and top and bottom of Salt are to be recorded on the Completion Report.

B. CASING

Changes to the approved APD casing program need prior approval if the items substituted are of lesser grade or different casing size or are Non-API. The Operator can exchange the components of the proposal with that of superior strength (i.e. changing from J-55 to N-80, or from 36# to 40#). Changes to the approved cement program need prior approval if the altered cement plan has less volume or strength or if the changes are substantial (i.e. Multistage tool, ECP, etc.). The initial wellhead installed on the well will remain on the well with spools used as needed.

Centralizers required on surface casing per Onshore Order 2.III.B.1.f.

Wait on cement (WOC) time prior to drilling out for a primary cement job will be a minimum 18 hours for a water basin, 24 hours in the potash area, or 500 pounds compressive strength, whichever is greater for all casing strings. DURING THIS WOC TIME, NO DRILL PIPE, ETC. SHALL BE RUN IN THE HOLE. Provide compressive strengths including hours to reach required 500 pounds compressive strength prior to cementing each casing string. See individual casing strings for details regarding lead cement slurry requirements.

No pea gravel permitted for remedial or fall back remedial without prior authorization from the BLM engineer.

High Cave/Karst

Possible water and brine flows in the Salado and Artesia Group. Possible lost circulation in the Grayburg and San Andres formations.

A MINIMUM OF TWO CASING STRINGS CEMENTED TO SURFACE IS REQUIRED IN HIGH CAVE/KARST AREAS. THE CEMENT MUST BE IN A SOLID SHEATH. THEREFORE, ONE INCH OPERATIONS ARE NOT SUFFICIENT TO PROTECT CAVE KARST RESOURCES. A CASING DESIGN THAT HAS A ONE INCH JOB PERFORMED DOES NOT COUNT AS A SOLID SHEATH.

IF THE PRIMARY CEMENT JOB ON THE SURFACE CASING DOES NOT CIRCULATE, THEN THE NEXT TWO CASING STRINGS MUST BE CEMENTED TO SURFACE.

- 1. The 13-3/8 inch surface casing shall be set at approximately 270 feet (a minimum of 25 feet into the Rustler Anhydrite and above the salt) and cemented to the surface.
 - a. If cement does not circulate to the surface, the appropriate BLM office shall be notified and a temperature survey utilizing an electronic type temperature survey with surface log readout will be used or a cement bond log shall be run to verify the top of the cement. Temperature survey will be run a minimum of six hours after pumping cement and ideally between 8-10 hours after completing the cement job.
 - b. Wait on cement (WOC) time for a primary cement job is to include the lead cement slurry.
 - c. Wait on cement (WOC) time for a remedial job will be a minimum of 4 hours after bringing cement to surface or 500 pounds compressive strength, whichever is greater.
 - d. If cement falls back, remedial cementing will be done prior to drilling out that string.
- 2. The minimum required fill of cement behind the 8-5/8 inch intermediate casing is: (Set casing below the salt at approximately 925')

Option #1 (Single Stage):

□ Cement to surface. If cement does not circulate, contact the appropriate BLM office. Wait on cement (WOC) time for a primary cement job is to include the lead cement slurry due to cave/karst.

Option #2:

Operator has proposed DV tool at depth of 350', but will adjust cement proportionately if moved. DV tool shall be set a minimum of 50' below previous shoe and a minimum of 200' above current shoe. Operator shall submit sundry if DV tool depth cannot be set in this range. If an ECP is used, it is to be set a minimum of 50' below the shoe to provide cement across the shoe. If it cannot be set below the shoe, a CBL shall be run to verify cement coverage.

- a. First stage to DV tool:
- □ Cement to circulate. If cement does not circulate, contact the appropriate
 □ BLM office before proceeding with second stage cement job. Operator should
 □ have plans as to how they will achieve circulation on the next stage.

- b. Second stage above DV tool:
- Cement to surface. If cement does not circulate, contact the appropriate BLM office. Wait on cement (WOC) time for a primary cement job is to include the lead cement slurry due to cave/karst.
- 3. The minimum required fill of cement behind the 5-1/2 inch production casing is:

Option #1 (Single Stage):

Cement should tie-back at least 200 feet into previous casing string. Operator shall provide method of verification.

Option #2:

Operator has proposed DV tool at depth of 2500', but will adjust cement proportionately if moved. DV tool shall be set a minimum of 50' below previous shoe and a minimum of 200' above current shoe. Operator shall submit sundry if DV tool depth cannot be set in this range.

- a. First stage to DV tool:
- Cement to circulate. If cement does not circulate, contact the appropriate BLM office before proceeding with second stage cement job. Operator should have plans as to how they will achieve tie-back on the next stage.
- b. Second stage above DV tool:
- Cement should tie-back at least 200 feet into previous casing string. Operator shall provide method of verification.
- 4. If hardband drill pipe is rotated inside casing, returns will be monitored for metal. If metal is found in samples, drill pipe will be pulled and rubber protectors which have a larger diameter than the tool joints of the drill pipe will be installed prior to continuing drilling operations.

C. PRESSURE CONTROL

- 1. All blowout preventer (BOP) and related equipment (BOPE) shall comply with well control requirements as described in Onshore Oil and Gas Order No. 2 and API RP 53 Sec. 17.
- 2. In the case where the only BOP installed is an annular preventer, it shall be tested to a minimum of 2000 psi (which may require upgrading to 3M or 5M annular).

- 3. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the surface casing shoe shall be **2000** (**2M**) psi.
- 4. The appropriate BLM office shall be notified a minimum of 4 hours in advance for a representative to witness the tests.
 - a. In a water basin, for all casing strings utilizing slips, these are to be set as soon as the crew and rig are ready and any fallback cement remediation has been done. The casing cut-off and BOP installation can be initiated four hours after installing the slips, which will be approximately six hours after bumping the plug. For those casing strings not using slips or where the float does not hold, the minimum wait time before cut-off is eight hours after bumping the plug or when the cement reaches 500 psi compressive strength (including lead when specified), whichever is greater. BOP/BOPE testing can begin after the above conditions are satisfied.
 - b. The tests shall be done by an independent service company utilizing a test plug **not a cup or J-packer**.
 - c. The test shall be run on a 5000 psi chart for a 2-3M BOP/BOP, on a 10000 psi chart for a 5M BOP/BOPE and on a 15000 psi chart for a 10M BOP/BOPE. If a linear chart is used, it shall be a one hour chart. A circular chart shall have a maximum 2 hour clock. If a twelve hour or twenty-four hour chart is used, tester shall make a notation that it is run with a two hour clock.
 - d. The results of the test shall be reported to the appropriate BLM office.
 - e. All tests are required to be recorded on a calibrated test chart. A copy of the BOP/BOPE test chart and a copy of independent service company test will be submitted to the appropriate BLM office.
 - f. The BOP/BOPE test shall include a low pressure test from 250 to 300 psi. The test will be held for a minimum of 10 minutes if test is done with a test plug and 30 minutes without a test plug. This test shall be performed prior to the test at full stack pressure.

D. DRILL STEM TEST

If drill stem tests are performed, Onshore Order 2.III.D shall be followed.

E. WASTE MATERIAL AND FLUIDS

All waste (i.e. drilling fluids, trash, salts, chemicals, sewage, gray water, etc.) created as a result of drilling operations and completion operations shall be safely contained and disposed of properly at a waste disposal facility. No waste material or fluid shall be disposed of on the well location or surrounding area.

Porto-johns and trash containers will be on-location during fracturing operations or any other crew-intensive operations.

JAM 011415