

Submit 3 Copies To Appropriate District Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources
OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised June 10, 2003

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well ☐ Gas Well ☐ Other <u>Salt dome storage</u>	WELL API NO. <u>30-15-06194</u>
2. Name of Operator <u>Leas Hill GSF LTD</u>	5. Indicate Type of Lease STATE ☒ FEE ☐
3. Address of Operator <u>1231 Old Arroyo Rd. Alamo, Texas</u>	6. State Oil & Gas Lease No. <u>BL-635</u>
4. Well Location Unit Letter <u>L</u> : <u>1925</u> feet from the <u>South</u> line and <u>560</u> feet from the <u>West</u> line Section <u>22</u> Township <u>17S</u> Range <u>29E</u> NMPM County <u>Eddy</u>	7. Lease Name or Unit Agreement Name <u>Leonard</u>
	8. Well Number <u>3</u> RECEIVED FEB 13 2006
	9. OGRID Number <u>000-ARTESIA</u>
	10. Pool name or Wildcat
11. Elevation (Show whether DR, RKB, RT, GR, etc.) <u>GR</u>	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☒ MULTIPLE COMPLETION ☐
If needed
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. Pull 2 7/8" tubing, sonar well. Set tension packer with line at bottom of casing shoe. Run MIT (300# for 30 min) using calibrated pressure chart recorder. Run new 2 7/8" J55 tubing, nipple up + run open hole nitrogen test (300# for 4 hr.) using a calibrated pressure chart recorder.
IF MIT ON casing fails. Run CBL - set CIBP - spot 5 sacks cement - Run FLYS 10# 4" casing. Circulate cement up backside to surface. Run EBL + MIT on new casing. Install 2 7/8" FLYS tubing nipple up and run open hole nitrogen test. Will notify DCD once works and before any test is run.
Estimated start date dependent upon pulling unit
I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE John B. Smith TITLE Terminal Operator DATE Feb 1, 2006
Type or print name John B. Smith E-mail address: Telephone No. (505) 622-2121
(This space for State use)

APPROVED BY _____ Accepted for record _____ TITLE _____ DATE MAR 07 2006
Conditions of approval, if any: NMOC

4" F145 Casing

Existing 5 1/2" Casing

connected from above to Top
between 5 1/2" and 4" Casing

500'

Concrete
Paving depth indicated
upon 5000'