

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTSUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an
abandoned well. Use form 3160-3 (APD) for such proposals.FORM APPROVED
OMB NO. 1004-0137
Expires: January 31, 20185. Lease Serial No.
NNNM045273

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.
BOGLE FLATS FED UNIT 3 Y1KC 1H9. API Well No.
30-015-2922810. Field and Pool or Exploratory Area
WILDCAT YESO

11. County or Parish, State

EDDY COUNTY, NM

SUBMIT IN TRIPLICATE - Other instructions on page 2

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other2. Name of Operator
MEWBOURNE OIL COMPANYContact: JACKIE LATHAN
E-Mail: jlathan@mewbourne.com3a. Address
PO BOX 5270
HOBBS, NM 882413b. Phone No. (include area code)
Ph: 575-393-5905

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Sec 3 T22S R23E Mer NMP NESW 1650FSL 1650FWL

BLM: 330 FNL: 1980 FNL - 3-225-23E

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Hydraulic Fracturing	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleate horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.

01/04/18 MIRU WS. NU BOP. POOH & LD pkr. RIH w/3 1/2" notched collar & tbg. Tagged TD @ 7241'.

01/09/18 MIRU BJ Services cmt pump. Spotted 65 sks Class C neat. Mixed @ 14.8#/g w/1.32 yd. WOC. Tagged cmt @ 7235'. Spotted 100 sks Class C neat. Mixed @ 15.1#/g w/1.28 yd. POOH w/tbg. WOC.

01/10/18. Tagged cmt @ 7235'. Received verbal approval Mustafa Haque w/BLM to set CIBP. RIH & set CIBP @ 7174'. Filled hole w/FW.

01/11/18 Ran CBL & logged from 7174' to surface. Found TOC @ surface. MIRU pump truck. At 10:15 A.M. 01/10/18 tested csg to 500# for 30 mins, held OK.

01/12/18 RIH w/tbg & tagged CIBP @ 7174'. Spotted 25 sks Class C neat cmt plug (yd 1.32 cuft/sk @

BC 4-4-18
Accepted for record - NMOCDOIL CONSERVATION
ARTESIA DISTRICT

APR 03 2018

RECEIVED

14. I hereby certify that the foregoing is true and correct.

Electronic Submission #405000 verified by the BLM Well Information System
For MEWBOURNE OIL COMPANY, sent to the Carlsbad
Committed to AFMSS for processing by JENNIFER SANCHEZ on 02/28/2018

Name (Printed/Typed) JACKIE LATHAN

Title AUTHORIZED REPRESENTATIVE

Signature (Electronic Submission)

Date 02/20/2018

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By

Title

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

BUREAU OF LAND MANAGEMENT
CARLSBAD FIELD OFFICE

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED ** OPERATOR-SUBMITTED **

RUP 6-12-18

Additional data for EC transaction #405000 that would not fit on the form

32. Additional remarks, continued

14.8#/g). POOH & WOC. RIH & tagged plug @ 7000'.

01/13/18 Spotted 40 sks Class C neat cmt plug @ 6500'. WOC. Tagged plug @ 6274'. Spotted 40 sks Class C neat cmt plug @ 3600'. WOC. RIH & tagged plug @ 3350'. Spotted 60 sks Class C neat cmt plug @ 2200'. WOC.

01/16/18 RIH & tagged cmt plug @ 1860'. POOH w/tbg. RIH w/7" CIBP & set @ 1850'. POOH & LD setting tool. ND BOP & tbg head. NU 11" 3k x 11" 5k WH spool. Released all rental equipment & prepare site for drilling rig.

124 Credit Dr.
Spartanburg, LA 70583
Phone (337) 237 7675
Fax (337) 237 7676

Atcharalaya MEASUREMENT, INC.

Houma, LA 70360
Phone (985) 851-6077

Calibration Certificate

Company Name: L & E Services

Recorder Type: Bristol 8"

Recorder Serial#: 1160

Recorder Pressure Range: 0-1000# Accuracy +/-: 0.2% PSIG

Temperature Range: _____ Deg F.

Increasing Pressure			Decreasing Pressure		
Applied Pressure	Indicated Pressure	Error%	Applied Pressure	Indicated Pressure	Error%
0.0#	0.0#	0	800#	800#	0
100#	100#	0	600#	600#	0
300#	300#	0	400#	400#	0
500#	500#	0	200#	200#	0
700#	700#	0	0.0#	0.0#	0
1000#	1000#	0			

Temperature Test		
Applied Temperature	Indicated Temperature	Error%

Certified Calibration Instrument Used

Gauge: Crystal

Deadweight: _____

Remarks: _____

Calibration Date: 8/8/2017

Technician: Mike West Mike West

