

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB NO. 1004-0137
Expires: January 31, 2018

SUNDRY NOTICES AND REPORTS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.

5. Lease Serial No.
NMNM119754

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.
CB SE 5 32 FED COM 13H

9. API Well No.
30-015-44639-00-X1

10. Field and Pool or Exploratory Area
PURPLE SAGE-WOLFCAMP (GAS)

11. County or Parish, State
EDDY COUNTY, NM

SUBMIT IN TRIPLICATE - Other instructions on page 2

1. Type of Well
☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator
CHEVRON USA INCORPORATED
Contact: LAURA BECERRA
E-Mail: LBECERRA@CHEVRON.COM

3a. Address
6301 DEAUVILLE BLVD
MIDLAND, TX 79706

3b. Phone No. (include area code)
Ph: 432-687-7665

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)
Sec 5 T24S R29E SESE 380FSL 1250FEL
32.240520 N Lat, 104.002106 W Lon

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Hydraulic Fracturing	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	Drilling Operations
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.

3/15/18-Notified Mandel Canal @ BLM of intent to spud well.

GC 9-17-18
Accepted for record - NMOCD

3/18/18 - Drill 17-1/2" Surface hole to 461'. Notified Mandel Canal @ BLM of intent to run & cement surface casing (3/17/18). Run & cement 13.375", 54.5# J55 STC casing to 451'. Float collar @ 409', float shoe @ 451'. Cement in place, Lead: Class C, 325 sacks, Yld:1.34/sack, Dens: 14.8#/gal. 35 bbls of cement to surface. WOC 5 hrs per BLM time requirement.

RECEIVED

3/22/18 - Test casing to 1,911 psi for 30 minutes, good test. Drill 12-1/4" intermediate hole to 6,820'.

SEP 14 2018

4/2/18 - Notified BLM 24 Hr on-call service of intent to run and cement casing. Run & cement 9-5/8" 43.5# HCL-80 LTC casing to 6,807'. Float collar @ 6,723', float shoe @ 6,807', DV Tool @ 2,782'. 80

DISTRICT II-ARTESIA O.C.D.

14. I hereby certify that the foregoing is true and correct.

Electronic Submission #434338 verified by the BLM Well Information System
For CHEVRON USA INCORPORATED, sent to the Carlsbad
Committed to AFMSS for processing by PRISCILLA PEREZ on 09/12/2018 (18PP2620SE)

Name (Printed/Typed) LAURA BECERRA

Title PERMITTING SPECIALIST

Signature (Electronic Submission)

Date 09/07/2018

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved By _____	Title _____	ACCEPTED FOR RECORD	Date _____
Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.		Office _____	SEP 13 2018
Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.		/s/ Jonathon Shepar	

(Instructions on page 2)

**** BLM REVISED ** BLM REVISED ** BLM REVISED ** BLM REVISED ** BLM REVISED ****

Additional data for EC transaction #434338 that would not fit on the form

32. Additional remarks, continued

bbbls of cement to surface. Cement in place with Lead: Class C, 1,161 sacks, Yld:2.57/sack, Dens:11.90#/gal and Tail: Class C, 766 sacks, Yld:1.33/sack, Dens:14.80#/gal. WOC 5 hrs per BLM time requirement.

4/7/18 - Test intermediate casing to 4431 PSI for 30 minutes, test good. Drill 8-1/2" hole to 9,540'.

4/11/18 - Notified BLM of intent to run and cement casing at 05:00hrs. Run 7-5/8", 29.7# TSH513 liner from 6,456' to 9,530'. Float collar # 9,485', float shoe @ 9,530'. Cement in place, Lead: Class H, 270 sacks, Yld:1.20/sack, Dens: 15.60#/gal. WOC 5 hrs per BLM time requirement.

8/4/18-8/24/18 - Test liner to 2483 PSI for 30 min, good test. Drill 6-3/4" Production hole to 20,319'.

8/25/18 - Notified BLM of intent to run and cement casing @ 16:38 hrs.
Run 5-1/2" 20.00# P-110 TXP BTC casing to 9,199' & 5" 18# P-110 TSH521 casing to 19,638', float collar @ 19,593', float shoe @ 19,638'. Cement in place, Lead: Class C 1,639 sacks, Yld:1.84/sack, Dens: 13.20#/gal and Tail: Class H 102 sacks, Yld:2.16/sack, Dens:15.0#/gal. 49 bbbls cement to surface. WOC >5 hrs per BLM time requirement.

8/29/18-Release rig