

CEMENT JOB REPORT



CUSTOMER Devon Energy Corporation		DATE 27-MAY-06	F.R. # 420910377		SERV. SUPV. LYLE D SPURLOCK JR						
LEASE & WELL NAME SPUD 16 STATE #6 - API 30015345750000		LOCATION			COUNTY-PARISH-BLOCK Eddy New Mexico						
DISTRICT Adesia		DRILLING CONTRACTOR RIG # MCVAY7			TYPE OF JOB Surface						
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		PHYSICAL SLURRY PROPERTIES							
BJ Cement Plug, Rubber, Top 13-3/8		Alum Baffle Plate, Slip On, 13-3/8		SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER	
		Guide Shoe/TX Pat 13-3/8 - 8rd									
MATERIALS FURNISHED BY BJ											
C+2%CACL2+1/4#CF				388	14.8	1.35	6.35		93	58.48	
Available Mix Water <u>1000</u> Bbl. Available Displ. Fluid <u>1000</u> Bbl.				TOTAL					93	58.48	
HOLE			TBG-CSG-D.P.			COLLAR DEPTHS					
SIZE	% EXCESS	DEPTH	SIZE	WGT.	TYPE	DEPTH	GRADE	SHOE	FLOAT	STAGE	
17.5		364	13.375	48	CSG	366	H-40	366	320.75	1	
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID	
SIZE	WGT	TYPE	DEPTH	BRAND & TYPE		TOP	BTM	SIZE	THREAD	WGT.	
				NO PACKER		0	0	0	13.375	8RND FRESH WATER 8.5	
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator	
50	BBLS			107	0	0	0	0	1730	1384	RIG

EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: 0

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW ☒ CO. REP. ☐	
	PIPE	ANNULUS				TEST LINES 2000 PSI	
						CIRCULATING WELL - RIG ☒ BJ ☐	
16:30						SAFETY MEETING	
16:39	2000	0	.5	.5	H2O	TEST LINES	
16:43	126	0	4.9	10	H2O	SPACER	
16:46	254	0	4.9	93	CMT	CEMENT@14.8	
17:08	0	0	0	0	H2O	SHUT DOWN DROP PLUG	
17:09	224	0	4.9	40	H2O	DISPLACE	
17:17	163	0	3	10	H2O	SLOW RATE	
17:20	520	0	0	0	H2O	PLUG DOWN	
						CIRCULATED 83SACKS20 BBLS TO PIT	
						THANK YOU DUANE AND CREW	

BUMPED PLUG ☒ Y ☐ N	PSI TO BUMP PLUG 20	TEST FLOAT EQUIP. ☒ Y ☐ N	BBL.CMT RETURNS/ REVERSED 520	TOTAL BBL. PUMPED 153	PSI LEFT ON CSG 0	SPOT TOP OUT CEMENT Y ☒ N	SERVICE SUPERVISOR SIGNATURE:
--	-------------------------------	--	---	---------------------------------	-----------------------------	---	--