

January 23rd, 2007


U.S. Department of the Interior Bureau of Land Management 620 E. Greene Street Carlsbad, New Mexico 88220

Re: Completion Report Revisions

Chinaberry 5 Federal 1: API # 30-015-35013 Lot F Sec 5-T23S-R26E 2300' FNL & 1400' FWL

**Eddy County, New Mexico** 

Dear Wesley Ingram:



We cemented the 5 ½" casing in this well on 9-11 and 9-12-06. We had full returns on the 1st stage then opened the DV Tool at 8000' and circulated cement from the top of the DV Tool. We pumped the 2nd stage with partial returns then no returns for the last 200 bbls. The lost circulation is why we did not lift cement up inside the 8 5/8" casing to 1200'. The Delaware is non-productive. Discussion with our field personnel, no notification was done to the BLM. Discussions with drilling and operations engineers, this was an oversight on our part. Going forward, notification to the BLM will be made on any deviations from our "Conditions of Approval".

Should we need to provide additional information, please call me at (405)-552-7802. Have a great day!  $\odot$ 

Very truly yours,

DEVONENERGY PRODUCTION COMPANY, L.P.

Stephanie A. Ysasaga

Sr. Staff Engineering Technician

Devon Energy Production Company Western Operations 20 North Broadway Oklahoma City, Oklahoma 73102-8260 Phone: (405)-552-7802 Fax (405)-552-8112 Stephanie. Ysasaqa@dvn.com

