

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENTOCD-ARTESIA  
FEB 24 2009FORM APPROVED  
OMB No. 1004-0137  
Expires: March 31, 2007

RM

## SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

1. Type of Well  
☐ Oil Well ☒ Gas Well ☐ Other2. Name of Operator  
BOPCO, L. P.3a. Address  
P. O. BOX 2760 Midland TX 797053b. Phone No. (include area code)  
(432)683-22774. Location of Well (Footage, Sec., T., R., M., or Survey Description)  
SEC 26, T21S, R28E, UL B. 1980 FEL, 1660' FNL

Base Serial No.

NM-03926

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No  
NMNM72584

8. Well Name and No.

BIG EDDY #80

9. API Well No.

30-015-23236

10. Field and Pool, or Exploratory Area  
Sand Point (Morrow)11. County or Parish, State  
EDDY  
NM

## 12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other And test
	<input type="checkbox"/> Change Plans	<input checked="" type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	Bone Spring
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13 Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No on file with BLM/BIA Required subsequent reports shall be filed within 30 days following completion of the involved operations If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection )

BOPCO, L. P. wishes to report the testing of the Bone Spring formation &amp; P &amp; A of the wellbore as follows:

10/08/2008: MIRU Lucky Well Services. Release pkr &amp; POOH &amp; LD 381 jts 2-3/8" tbg.

10/09/2008: Set CIBP @ 11730'. MIRU Mayo Marrs &amp; spot 52 bbls 9.5 ppg salt gel mud from 11720-9500'.

Spot 40 sxs Class H neat cmt. @ 11700'-11358'. PUH &amp; spot 40 sxs class H neat cmt @ 9836-9474'. RD MM.

10/10/2008: MIRU BWWC &amp; perf Bone Spring @ 8440-8464'. POOH w/WL &amp; RD BWWC. RIH w/ pkr &amp; 2-3/8" tbg.

10/14/2008: RU BJ Services &amp; pump 4000 gals 15% HCL &amp; dropped 160 7/8" ballsealers. RD BJ. Swab well.

10/15-16/2008: Continue swabbing wellbore recovering small amount of oil &amp; water. RDMO PU. SI awaiting orders.

12/17/2008: MIRU REECO Swab Unit &amp; Rising Star. Pump 8000 gals 15% HCL dropping 128 7/8" ballsealers.

12/18-19/2008: Flowback to tank &amp; swab well to recover small amounts of oil &amp; water. SI for 10 day pressure test.

12/31/2008: POOH w/ pressure recorders &amp; shut well down pending decision from Midland office.

01/28/2009: MIRU Lucky Well Service to bleed tbg &amp; csg to frac tank. RU Weatherford WL &amp; set CIBP @ 8400' &amp;

perf sqz. holes @ 6705'. Dump bail 36' Class H cmt on CIBP. RU Rising Star &amp; pump 38.5 bbls 10 ppg salt water

gel to sqz. perfs. Pump 65 sxs Class C cmt. &amp; squeeze 5 bbls into perfs. All witnessed by Darrel Carter w/BLM.

01/29/2009: RU Weatherford WL &amp; tag TOC @ 5990'. RIH w/freepoint to 3175'. POOH w/ tools. RIH w/ 5-1/2" jet

cutter &amp; cut csg @ 3175'. POOH w/ 76 jsts 5-1/2" csg. All witnessed by Darrell Carter of BLM. SEE ATTACHMENT

14 I hereby certify that the foregoing is true and correct  
Name (Printed/Typed)

Ann Moore

Title Sr. Regulatory Clerk

Approved as to plugging of the well bore,  
Liability under bond is retained until  
Surface restoration is completed.

Signature

Ann Moore

Date 02/13/2009

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Title

Office

APPROVED	
Date	FEB 21 2009
JAMES A. AMOS SUPERVISOR-EPS	

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

JMR

## 3160-5 SUNDRY NOTICE ATTACHMENT FOR BIG EDDY #80

01/30/2009: RIH w/ 193 jts 2-3/8" tbg. & tag TOC @ 5990'. RU Rising Star to tbg & pump 79 bbls 10 ppg salt water gel. Spot same to 3350'. PUH & land tbg @ 3379' & pump 105 sxs Class C cmt. SD & WOC.

01/31/2009: Tag TOC @ 2915'. Displace wellbore to 1544' w/ 85 bbls 10 ppg salt water gel. PUH to land tbg. @ 1569' & pump 65 sxs Class C cmt. PUH to WOC. RIH & tag TOC @ 1291'. RU Weatherford WL & perf 4 squeeze hole @ 530'. POOH & RD WWL. RIH w/ SN & 18 jts 2-3/8" to land tbg. @ 554' & pump 130 sxs class C Cmt. SD & WOC. All witnessed by Darrel Carter of BLM.

02/01/2009: RU Weatherford WL & tag TOC @ 260'. Perf 4 squeeze hole @ 50'. POOH & LD WWL. RIH w/ tbg & land @ 94'. RU Rising Star & pump 17 sxs Class C to surface. POOH & LD tbg. ND BOPE & dig out cellar. Install dry hole marker. RDPU, clean & back-drag location. Wellbore P & A'd. All activities witnessed by Darrel Carter w/ BLM.