

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N. French Dr., Hobbs, NM 87240  
District II  
1301 W. Grand Ave., Artesia, NM 88210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
May 27, 2004

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO. 30-015-29233
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>	7. Lease Name or Unit Agreement Name: Harroun 15
2. Name of Operator OXY USA Inc.	8. Well Number 3
3. Address of Operator P.O. Box 50250 Midland, TX 79710-0250	9. OGRID Number 16696
4. Well Location Unit Letter <u>H</u> : <u>1657</u> feet from the <u>north</u> line and <u>330</u> feet from the <u>east</u> line Section <u>15</u> Township <u>24S</u> Range <u>29E</u> NMPM County <u>Eddy</u>	10. Pool name or Wildcat Cedar Canyon Delaware
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 2937' GR	
Pit or Below-grade Tank Application <input type="checkbox"/> or Closure <input type="checkbox"/> Pit type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____ Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____	

12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: TA & Run CIT ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

See Attachment

Temporary Abandoned Status Approved  
Until 3/18/15

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐ , a general permit ☐ or an (attached) alternative OCD-approved plan ☐

SIGNATURE David Stewart TITLE Sr. Regulatory Analyst DATE 2/19/10

Type or print name David Stewart

E-mail address: david\_stewart@oxy.com  
Telephone No. 432-685-5717

For State Use Only

APPROVED BY Ronald Innes TITLE Compliance Officer DATE 3/19/10

Conditions of Approval, if any:

Harroun 15 #3

- 1/27/10 MOVE IN ,P AND A EQUIPMENT TO LOCATION
- 1/28/10 SPOT RIG MAT MOVE IN RIG UP
- 1/29/10 FLOW DOWN TUBING TO PIT, PUMP 50 BBLS OF FRESH DOWN TUBING  
UNSEAT PUMP PULL OUT LAYING DOWN 109-1" F.G. AND 98-78" RODS ,PUMP, NDWH, NUBOP, REL TAC
- 1/30/10 POOH, LD TBG
- 1/31/10 RIH W/ WORK STRING & TAG CIBP @ 6755'
- 2/1/10 CIRC WELL WITH 60 BBLS 10# MLF, PULL 36 STANDS TUBING TONGS BROKE
- 2/2/10 CONTINUE POOH W/ TBG. RU WL, RIH & SET CIBP @ 5086', RD WL, RIH W/ TBG TO 5086', CIRC W/ 80 BLS 2% KCL  
WTR. RUN PRETEST FOR MIT, WOULD NOT HOLD, POOH, LD TBG, ND BOP, NUWH. RUN MIT TO 550 PSI LOST 330  
PSI IN 30 MIN.
- 2/3/10 NDWH, NU BOP, SD WEATHER
- 2/6/10 RIH W/ PPKR, SET @ 3353', TEST BETWEEN TBG TO 900#. CSG WOULD NOT TEST BELOW PKR @ 3353' TO CIBP @  
5086', ISOLATE LEAK @ 3457-3478', ADDITIONAL PERFS IN CSG. PHIL HAWKINS-NMOCD APPROVED SETTING CIBP  
@ 3407', POOH W/ PKR, ND BOP, NUWH, RD
- 2/12/10 RU WL, RIH & DUMP BAIL 35' OF CEMENT ON CIBP @ 5086', TOC @ 5051'. RIH W/ CIBP & SET @ 3407', DUMP BAIL  
35' CMT ON TOP, TOC @ 3372'. NUWH, RUN MIT 490# FOR 30 MIN TEST GOOD. APPROVED BY DAROLD GRAY W/  
NMOCD. NMOCD RETAINED CHART.