N. M. O. C. C. COPY

Capy & SF

Form 9-331 (May 1963)	UNITED STATES		Form approved. Budget Bureau No. 42-R1424.
(1111) 1000)	DEPARTMENT OF THE II	NTERIOR (other instructions on re-	5. LEASE DESIGNATION AND SERIAL NO.
	GEOLOGICAL SUR	VEY	9208
(Do not use th	INDRY NOTICES AND REPO	ORTS ON WELLS or plug back to a different reservoir. for such proposals.)	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
1. OIL GAS WELL WELL	L OTHER	RECEIVED	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR	3	······································	8. FARM OR LEASE NAME
Coquina Oil	Corporation	an i C t 15 1973	Exxon-Federal
3. ADDRESS OF OPERA			9. WELL NO.
200 Blda o	of the Southwest Midland ⁷	Texas 79701	1 3
4. LOCATION OF WELL	of the Southwest, Midland, (Report location clearly and in accordance		10. FIELD AND POOL, OB WILDCAT
See also space 17 At surface)' FNL & $660'$ FWL	A to be have the state of the	Wildcat
000	FINL & DOU FWL		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
			Sec. 12, T-10-S, R-29-E
14. PERMIT NO.	15. ELEVATIONS (Show v	whether DF, RT, GR, etc.)	12. COUNTY OR PARISH 13. STATE
	G.L. 3988'		Chaves N. M
16.	Check Appropriate Box To Inc	licate Nature of Notice, Report, or C)ther Data
NOTICE OF INTENTION TO : SUBSEQ			ENT REPORT OF :
TEST WATER SHU	T-OFF PULL OR ALTER CASING	WATER SHUT-OFF	REPAIRING WELL
FRACTURE TREAT	MULTIPLE COMPLETE	FRACTURE TREATMENT	ALTERING CASING
SHOOT OR ACIDIZE	E ABANDON*	' SHOOTING OR ACIDIZING	ABANDONMENT*
REPAIR WELL	CHANGE PLANS	(Other) Spudding_&	Setting Casing X
(Other)		(NOTE: Report results Completion or Recompl	of multiple completion on Well etion Report and Log form.)
17. DESCRIBE PROPOSED proposed work. nent to this work	If well is directionally drilled, give subsur	l pertinent details, and give pertinent dates, face locations and measured and true vertica	including estimated date of starting any 1 depths for all markers and zones perti-

Moved in rotary tools and spudded 17 1/2" hole @ 2:30 P.M., July 31, 1973. Drilled to 355'. Cemented 13 3/8" H-40 48# casing @ 355' with 400 sacks Class C + 2% calcium chloride. Plug down @ 5:00 A.M., August 1, 1973. W.O.C. 21 hours. Drilled out with 11" bit and drilled to 2,885'. Ran 8 5/8" 24# J-55 casing to 2,885' and cementd with 300 sacks Class C with 2% calcium chloride. Plug down @ 2:13 A.M., August 5, 1973. W.O.C. 19 hours. Drilled out with 7 7/8" bit.



		
18. I hereby certify that the foregoing is true and construction of the second		DATE _ August 13, 1973
(This space for Esdefal or State office use) APPPOVAL BY QUDITIONS OF APPROVAL, IF ANY:		DATE
ADD HANNING I A 1973 FILLS BEEKWINNER ACTING DISTRICT FUSINEER	*See Instructions on Reverse Side	-4