

Stevens Oil Company
 O"Brian "C" No. 4
 Bottom Hole Pressure Build-up
 Tabulation of Pressure and Time

Test conducted by:
 John West Engineering

Test Date: July 24-27, 1981
 Test Depth: 6,835 Feet
 Element No.: 12809 (0-5650 psi)
 Operator: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS./MIN.</u>		<u>PSIG @ 6,835 FEET</u>
7-24-81	9:00 AM			2674 Gauge reached 6,835'
	9:30 AM			2680
	10:00 AM	00 Hrs.	00 Min.	2683 Open choke, Begin Test
		00	15	2560
		00	30	2451
		00	45	2386
	11:00 AM	01	00	2346 End Rate I
		01	15	2229
		01	30	2128
	11:45 AM	01	45	2077
	12:00 Noon	02	00	2000 End Rate II
	12:15 PM	02	15	1813
		02	30	1703
		02	45	1612
	1:00 PM	03	00	1518 End Rate III
		03	15	1303
		03	30	1119
		03	45	944
	2:00 PM	04	00	842 End Rate IV
	2:00 PM	00	00	842 Shut-in, Begin Build-up
		00	15	989
		00	30	1184
		00	45	1351
	3:00 PM	01	00	1482
		01	15	1646
		01	30	1793
		01	45	1895
	4:00 PM	02	00	1983
		02	30	2134
	5:00 PM	03	00	2254
		03	30	2303
	6:00 PM	04	00	2369
	7:00 PM	05	00	2454
	8:00 PM	06	00	2506
	9:00 PM	07	00	2534
	10:00 PM	08	00	2557
7-24-81	11:00 PM	09	00	2569
7-25-81	12:00 MN	10	00	2580
	2:00 AM	12	00	2606
	5:00 AM	15	00	2631
	10:00 AM	20	00	2660
7-25-81	8:00 PM	30	00	2689
7-26-81	6:00 AM	40	00	2711
7-26-81	4:00 PM	50	00	2723
7-27-81	2:00 AM	60	00	2737
7-27-81	8:15 AM	66	15	2743 Chart ran down, End Test