

7-19-84

Pull pkr & tbq out of hole, trip in w/4 3/4"  
bit & drill 170' cmnt, POH w/bit, trip in  
w/retrieving tool, wash 1' cmnt & sand off  
RBP, latched on to RBP & unseat, hit tight  
spot 1 jt up, work pipe, no luck, Prep to  
run bit & casing scraper to ream hole.

7-20-84

Reset RBP below tight spot, POH, pick up bit  
& casing scraper trip in & clean up tight spot  
POH. Pick up retrieving tool, TIH latch on  
to RBP & POH, pick up jars, bumper sub &  
casing swedge trip in to knock out tight spot  
@ 5600'. Shut DN (clutch out on pulling unit)  
Prep to swedge out hole & squeeze ATOKA perfs.

7-23-84

Swedged out two tight spots @ 5116' & 5148',  
POH, ran 216 jts 2 3/8" x 4.7# tbq w/EZ drill  
Howco retainer, set @ 6760' & cmnt w/75 sxs  
class "H" cmnt w/2% cacl squeeze to 4500#,  
sting out & reverse out pumped 10 bbls & cmnt  
set up in tbq, TOH layed DN 77 jts tbq w/cmnt  
prep to drill out.

7-24-84

Pressure test casing to 1200#, lost 400# in  
15 min. Ran 4 3/4 bit, drilled 5' cmnt &  
retainer. SD repair clutch on pulling unit.

7-25-84

Repair clutch on pulling unit, drilled 74'  
cmnt & 1st WLBP @ 7018 hit 2nd WLBP @ 7082,  
shut DN, Prep to drill out 2nd WLBP & clean  
out to TD.