

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

RECEIVED

APR 3 1975

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-4893-2

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator Franklin, Aston & Fair, Inc. ✓ 3. Address of Operator P.O. Box 1090 Roswell, New Mexico 88201 4. Location of Well UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 2 TOWNSHIP 14S RANGE 29E NMPM.	7. Unit Agreement Name 8. Farm or Lease Name Harris State 9. Well No. 1 10. Field and Pool, or Wildcat Undesignated 15. Elevation (Show whether DF, RT, GR, etc.) 3723.9 GR 12. County Chaves
---	---

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> set surface casing

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

This well was spudded at 12:00 noon March 27, 1975. The 12-3/4" 36# casing was set at 285' KB with 300 sacks cement, 2% CaCl circulated to surface: Plug down 11:00 p.m. After waiting 18 hrs. drilled out with 11" bit. Cement work done by Halliburton.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Kent M. Smith TITLE Geologist DATE 4-2-75

APPROVED BY W. A. Gressitt TITLE SUPERVISOR, DISTRICT II DATE APR 3 1975

CONDITIONS OF APPROVAL, IF ANY: