

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

RECEIVED

JUL 21 1975

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Dry Hole		5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
2. Name of Operator Franklin, Aston, & Fair, Inc.		5. State Oil & Gas Lease No. L 647
3. Address of Operator P. O. Box 1090 Roswell, New Mexico 88201		7. Unit Agreement Name
4. Location of Well UNIT LETTER E 1980 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 36 TOWNSHIP 13S RANGE 29E NMPM.		8. Farm or Lease Name North King Camp Unit
15. Elevation (Show whether DF, RT, GR, etc.) 3755.2 GR		9. Well No. #12
		10. Field and Pool, or "Wildcat Wildcat Devonian
		12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On May 16, 1975, 8 5/8" casing was set at 2460' with 700 sacks Halliburton lite cement and 200 sacks class "C" 2% Ca cl. The cement did not circulate. Cement was brought to surface with 300 sacks of Class "C" cement VIA 1" tubing. After waiting 24 hours the casing was pressure tested to 1900 PSI. Cement job OK. Work done by Halliburton.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Grant M. Smith</u>	TITLE <u>Geologist</u>	DATE <u>July 18, 1975</u>
APPROVED BY <u>W.A. Gussett</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>JUL 21 1975</u>
CONDITIONS OF APPROVAL, IF ANY:		